




REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
PROJECT INSPECTION REPORT
As of March 2026

Program/Project Title	Total Program/ Project Cost (PHP)	Location	IA	Date of Project Inspection	Details on Site(s) Inspected	Findings	Issues	Actions Taken	Actions to be Taken
Construction of Multi-Purpose Civic Center at Brgy. Buray, Paranas, Samar	3,993,742.65	Brgy. Buray, Paranas, Samar	LGU-Paranas	March 19, 2026	<i>Location: Brgy. Buray, Paranas, Samar</i> <i>Output:</i> ► Date Started: 12-15-2025 ► Target Completion Date: 04-11-2026 ► Cost: PHP 3,993,742.65 ► Physical Status: 90% ► Financial Status:	The project was implemented in accordance to the plans and specifications	Observed works are in accordance with project specifications.	Site inspection and validation were conducted by the monitoring team.	Continue regular monitoring until project completion.
Upgrading/Concreting Pabanog-Tigbawon Local Access Road at Brgy. Tigbawon Et., Al., Paranas, Samar	17,561,390.45	Brgy. Tigbawon Et., Al., Paranas, Samar	LGU-Paranas	March 19, 2026	<i>Location: Brgy. Tigbawon Et., Al., Paranas, Samar</i> <i>Output:</i> ► Date Started: 12-05-2025 ► Target Completion Date: 03-15-2026 ► Cost: PHP 17,561,390.45 ► Physical Status: 100% ► Financial Status: 44.47%	The project was implemented in accordance to the plans and specifications	No significant issues noted during the site inspection. The completed works conform to the approved plans and specifications.	Conducted site inspection and validation of completed works by the monitoring team.	Ensure proper maintenance of the road and facilitate completion of remaining administrative and financial documentation.
Soil Erosion Control, Apolonia Integrated School at Brgy. Apolonia, Paranas, Samar	4,094,920.59	Brgy. Apolonia, Paranas, Samar	LGU-Paranas	March 19, 2026	<i>Location: Brgy. Apolonia, Paranas, Samar</i> <i>Output:</i> ► Date Started: 12-15-2025 ► Target Completion Date: 04-01-2026 ► Cost: PHP 4,094,920.59 ► Physical Status: 100% ► Financial Status:	The project was implemented in accordance to the plans and specifications	No deficiencies observed during the inspection. The project was completed in accordance with the approved plans and specifications.	The monitoring team validated the completed erosion control structure during the inspection.	Conduct periodic monitoring and maintenance to ensure the long-term stability of the structure.
Installation of Solar Street Lights along Maharlika Highway at Poblacion 6, Paranas, Samar	1,499,461.75	Poblacion 6, Paranas, Samar	LGU-Paranas	March 19, 2026	<i>Location: Poblacion 6, Paranas, Samar</i> <i>Output:</i> ► Date Started: 12-15-2025 ► Target Completion Date: 02-03-2026 ► Cost: PHP 1,499,461.75 ► Physical Status: 100% ► Financial Status: 100%	The project was implemented in accordance to the plans and specifications	No issues were noted during the inspection. The installed solar street lights are operational and compliant with project specifications.	Site validation and functionality checking of the installed solar street lights were conducted.	Ensure regular maintenance and monitoring to sustain the functionality of the solar lighting system.

Submitted by:	 MR. ANTONIO D. SALAZAR	Approved by:	 HON. ELVIR U. BABALCON
Designation/Office:	Paranas PMC Chairperson		Municipal Mayor
Date:	March 25, 2026	Date:	March 25, 2026