



REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS
 As of June 2026

Program/Project Title	Implementing Agency	Implementation Schedule		Sector	Fund Source	Funding Agency	Total Program/Project Cost (PHP)	Financial Status (in PHP exact figures)						Physical Accomplishment			Employment Generated		Remarks
		Start Date (mm-dd-yyyy)	End Date (mm-dd-yyyy)					Appropriations	Allotment	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)	Target OWPA to date (%)	Actual OWPA to date (%)	Slippage	M	F	
Construction of 2-Storey Multi-purpose Building/Evacuation Center at Brgy. Tenani, Paranas, Samar	LGU-Paranas	October 13, 2025	August 1, 2026	Other Services	Others	20% Development Fund	7,096,684.86	7,100,000.00	7,100,000.00	7,096,684.86	1,380,305.21	100%	19.45%	68%	70%	2.00%	15	1	On-going construction
Construction of 2-Storey Multi-purpose Building/Evacuation Center at Brgy. Concepcion, Paranas, Samar	LGU-Paranas	May 11, 2026	February 5, 2027	Other Services	Others	20% Development Fund	6,991,996.71	6,700,000.00	6,700,000.00	6,991,996.71	0.00	100%	0%	12%	15%	3.00%	15	1	On-going construction

Submitted by:	 MR. ANTONIO D. SALAZAR	Approved by:	 HON. ELVIRA U. BABALCON
Designation/Office:	Paranas PMC Chairperson		Municipal Mayor
Date:	June 8, 2026	Date:	June 8, 2026