



**REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPME)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS
As of June 2026**

Program/Project Title	Implementing Agency	Implementation Schedule		Sector	Fund Source	Funding Agency	Total Program/Project Cost (PHP)	Financial Status (in PHP exact figures)						Physical Accomplishment			Employment Generated		Remarks
		Start Date (mm-dd-yyyy)	End Date (mm-dd-yyyy)					Appropriations	Allotment	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)	Target OWPA to date (%)	Actual OWPA to date (%)	Slippage	M	F	
Design & Build for the Construction of Municipal Hall Building cum Evacuation Center	Municipality of Saint Bernard, Southern Leyte	04/19/2024	03/31/2026	General Public Services	Others	N/A	146,949,942.76	147,000,000.00	147,000,000.00	146,949,942.76	132,255,038.50	100%	90%	100.00%	95.34%	-4.66%	80	3	Project on-going. Previous End Date: 02/23/2025; 07/15/2025; 10/30/2025; 12/31/2025; Project behind schedule, subject for liquidated damages.
Rehabilitation / Improvement of level III water System Phase II (Barangay Catmon)	Municipality of Saint Bernard, Southern Leyte	09/20/25	04/27/2026	Social Services	LFP	N/A	4,995,290.50	5,000,000.00	5,000,000.00	4,995,290.50		100%	0%	98.45%	100.00%	1.55%	20	0	Temporary work suspension date: 11/03/2025; work resumption date: 02/02/2026; project duration extended; project completed.
Construction/Improvement of Elementary School Building Phase III	Municipality of Saint Bernard, Southern Leyte	05/27/2026	08/09/2026	Social Services	Local Development Fund	N/A	997,918.43	1,000,000.00	1,000,000.00	997,918.43	0	100%	0%	31.23%	59.62%	28.39%	13	0	Project ongoing.
 																			
Prepared by:	ENGR. CEILITO S. BULAGSAC, EnP.		Submitted by:		DANILO A. BACUS		Approved by:		JOCELYN LIM-BUNGCARAS										
Designation/Office:	MPDC-Designate		Designation/Office:		LPMC Chairperson				Municipal Mayor										
Date:			Date:				Date:												