

**REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
As of June 2026 (Second Quarter)**

Program/Project Title	Location	IA	Fund Utilization (%)	Physical Accomplishment			Issue Details	Issue Typology	Issue Status	Source of Information	Actions Taken	Actions to be Taken	For NPMC Action (Y/N)	Requested Actions from the NPMC
				Target OMPA to date (%)	Actual OMPA to date (%)	Slippage								
Construction of City Dog Pound/Rabies Observation Facility	Brgy. 91 Abucay, Tacloban City	CARCHO	On-process Full Billing	100	100	0	No major issues, just the pending site clearing	Performance of Contractors/Consultants	Resolved	Implementing Agency	The Contractor has already been informed and appropriate action is hereby requested as soon as possible	Follow-up and inspect by implementing office if the area is already cleared	Y	
Improvement of the CEO Gym (City Sports Multipurpose Gym) Phase 1	Brgy. 25 Kantunaw Hill, Tacloban City	CARCHO	On-process Full Billing	100	100	0	NONE							
Improvement of the CEO Gym (City Sports Multipurpose Gym) Phase 2	Brgy. 25 Kantunaw Hill, Tacloban City	CARCHO	15	100	95	-5	On-going construction. Need minimal activities to be done; Provision of transformer is needed	Others	Resolved	Implementing Agency	The Contractor has already been advised to expedite the pending construction activities, and transformer issues has already been relayed to the concerned office.	Should the issue remain unresolved by the next inspection, the team shall issue a formal report or notice to the Contractor for appropriate action.	Y	Continue to monitor the project's progress.
Construction of Multi-purpose Evacuation Center (PAGCOR)	Brgy. 101 New Kawayan, Tacloban City	CEO	75	100	85	-15	Temporary suspension of construction activities due to the awaiting approval of the selections, paint colors, and other finishes; Awaiting of the delivery of materials procured from outside Tacloban City.	Budget and Funds Flow	Resolved	Implementing Agency	The Contractor has already been advised to expedite the construction activities, and committed to completing the project by the end of June 2026.	Should the issue remain unresolved by the next inspection, the team shall issue a formal report or notice to the Contractor for appropriate action.	Y	
Construction of Multi-purpose Building (LSGF)	Brgy. 91 Abucay Tacloban City	CARCHO	34	40	40	0	NONE							Continue to monitor the project's progress.

Submitted by:

Approved by:

Designation/Office:
Date:

ENP. JANIS CLAIRE S. CANTA
Secretarial, City Planning and Development Coordination
June 26, 2026

Date:

ATTY. ANNEZZA A. QUILLOPE
Chairperson, Acting City Administrator
June 26, 2026