

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
PROJECT INSPECTION REPORT
As of March 2026 (First Quarter)

Program/Project Title	Total Program/Project Cost (PHP)	Location	IA	Date of Project Inspection	Details on Site(s) Inspected	Findings	Issues	Actions Taken	Actions to be Taken
Installation/Construction of Solar Streetlights (Antipolo)	498,505.00	Brgy. Antipolo, Albueria, Leyte	LGU Albueria	03/17/2026	-Project ID Billboard installed on-site, installed 8 units of solar streetlights on-site.	Project is ahead of schedule.	none	n/a	n/a
Concreting of Barangay Road (Tinag-an)	499,328.00	Brgy. Tinag-an, Albueria, Leyte	LGU Albueria	03/17/2026	-Project ID billboard installed on-site, on-going concrete pouring of PCCP	Project is ahead of schedule.	none	n/a	n/a
Construction of Drainage Canal (Sherwood)	499,260.00	Brgy. Sherwood, Albueria, Leyte	LGU Albueria	03/17/2026	-Project ID billboard installed on-site, on-going excavation, on-going fabrication of u-bars.	Project is ahead of schedule.	none	n/a	n/a
Construction of Missing Links/New Roads, Albueria-Burauen Road (Albueria Section), Package 8, Albueria, Leyte	93,615,357.55	Albueria, Leyte	DPWH 4th LED	03/17/2026	No project ID billboard installed, on-going construction of PCCP (second lane)	-The project was reported to be 100% completed as per DPWH Status Report as of January 31, 2026 -During the conduct of LPMC inspection it was observed that only 1 lane of the PCCP was concreted	-DPWH Status report does not reflect the actual project status as inspected by the LPMC	1st Quarter LPMC Inspection conducted	-Findings will be communicated to the implementing agency
Construction of Road, Albueria Diversion Road (Phase 2), Albueria, Leyte	144,749,997.68	Albueria, Leyte	DPWH 4th LED	03/17/2026	-No project ID billboard installed on-site, on-going construction of drainage canal.	-As of January 31, 2026 DPWH Status Report, the physical accomplishment was 98.05% -During the conduct of LPMC inspection it was observed that sidewalk and carriageway was not yet concreted	-DPWH Status report does not reflect the actual project status as inspected by the LPMC	1st Quarter LPMC Inspection conducted	-Findings will be communicated to the implementing agency
Construction of Sitio Cantawagon Flood Control Mitigation Structure (Upstream), Brgy. Tabgas, Albueria, Leyte	48,199,400.11	Brgy. Tabgas, Albueria, Leyte	DPWH 4th LED	03/17/2026	-No project ID billboard installed, on-going touch-up of facing.	-The DPWH status report as of January 31, 2026 which was reported to be 100% completed is contradictory to the actual status of the project.	-DPWH Status report does not reflect the actual project status as inspected by the LPMC	1st Quarter LPMC Inspection conducted	-Findings will be communicated to the implementing agency
Construction of Salvacion Flood Control (Downstream), Albueria, Leyte	100,000,000.00	Brgy. Salvacion, Albueria, Leyte	DPWH 4th LED	03/17/2026	- The project is existing	Upon verification, the project is existing	none	1st Quarter LPMC Inspection conducted	-Findings will be communicated to the implementing agency
Construction of Albueria Leyte Port	17,632,813.94	Brgy. San Pedro, Albueria, Leyte	DPWH 4th LED	03/17/2026	-No project ID billboard installed, equipment and workers visible on-site	-The structure is not functional and needs additional budget to be fully operational	-The structure is not functional and needs additional budget to be fully operational	1st Quarter LPMC Inspection conducted	-Findings will be communicated to the implementing agency
Construction (Completion) of Multi-Purpose Building, Barangay Damulaan, Albueria, Leyte	4,950,000.00	Brgy. Damulaan, Albueria, Leyte	DPWH 4th LED	03/17/2026	-No project ID billboard installed, on-going installation of roofing	-The DPWH status report as of January 31, 2026 which was reported to be 100% completed is contradictory to the actual status of the project.	-DPWH Status report does not reflect the actual project status as inspected by the LPMC	1st Quarter LPMC Inspection conducted	-Findings will be communicated to the implementing agency

Submitted by:	Engr. KARLA A. CENIZANOS, EnP	Approved by:	ROLAN ESPINOSA
Designation/Office:	MPDC		Municipal Mayor
Date:	March 18, 2026	Date:	March 18, 2026