

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
PROBLEM SOLVING SESSIONS/FACILITATION MEETING CONDUCTED
As of September 15, 2026 (Third Quarter)

Program/Project Title	Issue Details	Issue Typology	Location	IA	Date of Meeting	Concerned Agencies	Agreements Reached
Rural Electrification (Antipolo)	-The project is 95 days delayed and incurred 70% negative slippage as of September 15, 2026	Performance of Contractors/Consultants	Brgy. Antipolo, Albueria, Leyte	LGU Albueria	09/15/2026	PMC Council/MEO/MELGAZO CONSTRUCTION AND SUPPLY	The Project Monitoring Committee agreed to continuously monitor the projects for fast tracking especially the issues and concerns of the ongoing projects.
Rural Electrification (Benolho)	none	Performance of Contractors/Consultants	Brgy. Benolho, Albueria, Leyte	LGU Albueria	09/15/2026	PMC Council/MEO/RSO CONSTRUCTION	
Construction of Flood Control Dike (Cambalading)	-The project completed beyond schedule.	Performance of Contractors/Consultants	Brgy. Cambalading, Albueria, Leyte	LGU Albueria	09/15/2026	PMC Council/MEO/MELGAZO CONSTRUCTION AND SUPPLY	
Installation of Streetlights (Benolho)	none	Performance of Contractors/Consultants	Brgy. Benolho, Albueria, Leyte	LGU Albueria	09/15/2026	PMC Council/MEO/RSO CONSTRUCTION	
Construction of Annex Building (Super RHU)	-The project is behind schedule and incurred 4.18% negative slippage as of Sept. 15, 2026	Performance of Contractors/Consultants	Brgy. San Pedro, Albueria, Leyte	LGU Albueria	09/15/2026	PMC Council/MEO/RSO CONSTRUCTION	
Construction of Potable Water System (San Pedro)	-The project is behind schedule and incurred 9.61% negative slippage as of Sept. 15, 2026	Performance of Contractors/Consultants	Brgy. San Pedro, Albueria, Leyte	LGU Albueria	09/15/2026	PMC Council/MEO/G-2 CONSTRUCTION SERVICES	
Upgrading of Level II Water System (Doña Maria)	-The project is ahead of schedule	Performance of Contractors/Consultants	Brgy. Doña Maria, Albueria, Leyte	LGU Albueria	09/15/2026	PMC Council/MEO/RSO CONSTRUCTION	
Concreting of Barangay Road (Damulaan)	-The project is behind schedule and incurred 30.22% negative slippage as of Sept. 15, 2026	Performance of Contractors/Consultants	Brgy. Damulaan, Albueria, Leyte	LGU Albueria	09/15/2026	PMC Council/MEO/G-2 CONSTRUCTION SERVICES	
Installation of Solar Street Lights (San Pedro)	-The project is behind schedule and incurred 39.77% negative slippage as of Sept. 15, 2026	Performance of Contractors/Consultants	Brgy. San Pedro, Albueria, Leyte	LGU Albueria	09/15/2026	PMC Council/MEO/G-2 CONSTRUCTION SERVICES	
Installation of Solar Street Lights (Tabgas)	-The project is behind schedule and incurred 42% negative slippage as of Sept. 15, 2026	Performance of Contractors/Consultants	Brgy. Tabgas, Albueria, Leyte	LGU Albueria	09/15/2026	PMC Council/MEO/G-2 CONSTRUCTION SERVICES	
Construction of Swimming Pool	-The project is behind schedule and incurred 46.24% negative slippage as of Sept. 15, 2026	Design, Scope, Technical Specifications	Sitio Soob, Brgy. Poblacion, Albueria, Leyte	LGU Albueria	09/15/2026	PMC Council/MEO/RSO CONSTRUCTION	
Concreting of Farm-to-Market Road (Tinag-an)	-The project completed with 7 days delayed	Performance of Contractors/Consultants	Brgy. Tinag-an, Albueria, Leyte	LGU Albueria	09/15/2026	PMC Council/MEO/G-2 CONSTRUCTION SERVICES	
Submitted by:	Engr. KARL A. GENCIANOS, EnP			Approved by:	RODOLFO S. BILBAO JR.		
Designation/Office:	MPDC/LPMC Head Secretariat				SB Member/LPMC Chairperson		
Date:	September 17, 2026			Date:	September 17, 2026		