

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMS)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
 As of September 02, 2026 (Quarterly)

PMC: LGU BABATNGON

Name of Project/ Program Components	Location	Implementing Agency	Funds Utilization			Physical Status (%)		Issues	Source of Information	Action Taken/ Recommendations
			Target	Actual	Slippage	Target	Actual			
CONSTRUCTION OF SHORELINE PROTECTION STRUCTURE (PHASE I)	Brgy. District IV, Babatngon, Leyte	MEO-LGU Babatngon	748,045.97	100%	88%	-12%		Project implementation is delayed due to site conditions (tide and seawaves). Additional manpower on site would be impractical because of limited workable time on site.	Contractor, MEO	- Requested the contractor to provide a detailed catch-up plan and justification. - Impose collection for liquidated damages.
REHABILITATION OF MULTI-PURPOSE BUILDING	Brgy. District II, Babatngon, Leyte	MEO-LGU Babatngon	6,728,264.97	18%	10%	-8%		Project implementation is delayed due to lack of manpower on site.	Contractor, MEO	- Requested the contractor to provide a detailed catch-up plan and justification.
CONSTRUCTION OF ABC HALL (PHASE III)	Brgy. District I, Babatngon, Leyte	MEO-LGU Babatngon	733,625.57	82%	78%	-4%		Project implementation is delayed due to revision of plans.	Contractor, MEO	- Requested the contractor to provide a detailed catch-up plan and justification.
BALUARTE POINT DEVELOPMENT: SITE DEVELOPMENT, LANDSCAPING, AND HARDSCAPING (PHASE II)	Brgy. District IV, Babatngon, Leyte	MEO-LGU Babatngon	-	4%	6%	2%		None.	Contractor, MEO	- Requested the implementing office and members of LPMC to closely monitor the project implementation.
DEVELOPMENT OF PUBLIC TRANSPORT TERMINAL: CONSTRUCTION OF TRICYCLE TERMINAL SHED	Brgy. District IV, Babatngon, Leyte	MEO-LGU Babatngon	-	77%	73%	-4%		Project implementation is delayed due to lack of manpower on site.	Contractor, MEO	- Requested the contractor to provide a detailed catch-up plan and justification.
IMPROVEMENT OF BUSAY FALLS RESORT: CONSTRUCTION OF STREAM WATER CATCHMENT FACILITIES	Brgy. District III, Babatngon, Leyte	MEO-LGU Babatngon	-	24%	22%	-2%		Project implementation is delayed due to lack of manpower on site.	Contractor, MEO	- Requested the contractor to provide a detailed catch-up plan and justification.

Submitted by:
 Designation/ Office:
 Date:

LITA G. BERGULA
 PMC Chairperson

Noted :


EMEONOR B. LUGNASIN
 Agency Head