

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
PROJECT INSPECTION REPORT
As of March 2026 (1st Quarter)

Program/Project Title	Total Program/Project Cost (PHP)	Location	IA	Date of Project Inspection	Details on Site(s) Inspected	Findings	Issues	Actions Taken	Actions to be Taken
Road Concreting at Binaybayon Complex	5,937,500.00	Brgy. Hibunawan	LGU	March 11, 2026	Ongoing	Ahead of Schedule, compliant to design/standard of the components.			
Construction of Billeting Facilities (Cluster II) at Pomponan Elem. School	1,948,616.67	Brgy. Pomponan	LGU	March 11, 2026	Completed	On Schedule, compliant to design/standard of the components.			
Construction of Billeting Facilities (Cluster II) at Bitanhuan Elem. School	1,948,616.67	Brgy. Bitanhuan	LGU	March 11, 2026	Completed	On Schedule, compliant to design/standard of the components.			
Construction of Billeting Facilities (Cluster II) at Plaridel National High. School	1,948,616.67	Brgy. Plaridel	LGU	March 11, 2026	Completed	On Schedule, compliant to design/standard of the components.			

Submitted by: **ENGR. PATRICK A. POSTRERO**
Designation/Office: CPDC/LPMC Secretariat
Date: March 11, 2026

Approved by: **JAY RYAN O. AUSTERO**
Designation/Office: LPMC Chairman
Date: March 11, 2026