


REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMS)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS INCLUDING PROJECT RESULTS (BY AREA, SECTOR, AGENCY)
 As of March 2026 (1st Quarterly)

PMC: DAGAMI, LEYTE

(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)
(a) Name of Project & its Components (b) Funding Source (c) Project Schedule	Output Indicators	FINANCIAL STATUS (IN PHP M)						Target to Date	Actual Accomplishment to Date	Slippage	Performance	Employment Generated		Remarks
		Allocation As of Reporting Period	Releases As of Reporting Period	Obligations As of Reporting Period	Disbursements As of Reporting Period	Funding Support (%)	Fund Utilization (%)					(M)	(F)	
(a) CONCRETING OF FARM TO MARKET ROAD BRGY. PLARIDEL (b) 2024 LGSF (c) Project Schedule: 206 cal days	1,397 meters road concreted with 1.5m shouldering both side and 200m concreted drainage canal	27,287,693.19	7,794,232.20	18,816,705.15	7,794,232.20	100%	28.58%	95.65%	66.32%	29.33				


Inspected by:


 DOLORES M. BAYONA
 Chairman


 JOSE CARLO E. CABIDOG
 Co-Chairman

HON. CARIDAD B. CABIDOG
 Member


 ERNIE C. TOLIBAS
 Member


 BABYLYN S. BRASOLA
 Member


 MARY GRACE R. MAGCURO
 Member


 MS. IMELDA B. OMEGA
 Member

ZENAIDA E. BOCO
 Member


 RAMON A. MANDIA
 Member