

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS INCLUDING PROJECT RESULTS (BY AREA, SECTOR, AGENCY)


As of : 2026 3RD Quarterly)


SEPTEMBER


PMC: DAGAMI, LEYTE

(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)
(a) Name of Project & its Components (b)Funding Source (c) Project Schedule	Output Indicators	FINANCIAL STATUS (IN PHP M)						Target to Date	Actual Accomplishment to Date	Slippage	Performance	Employment Generated		Remarks
		Allocation	Releases	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)					(M)	(F)	
		As of Reporting Period	As of Reporting Period	As of Reporting Period	As of Reporting Period									
(a)CONCRETING OF FARM TO MARKET ROAD BRGY. PLARIDEL (b)2024 LGSF (c) Project Schedule: 206 cal days	1.305 kms of FMR cpncreted	28,467,419.45	28,467,419.45	28,467,419.45	21,260,224.23	100%	75.40%	100%	96.50%	N/A	Substantially completed	31		The project has attained 96.59% physical accomplishment. The remaining works, consisting of the proposed canal construction are subject to variation, order due to refusal of the affected lot owner to grant permission for the implementation of the remaining canal section. Appropriate action are being undertaken to address the matter and facilitated the completion and close out of the project in accordance with applicable rules and regulations.
Inspected by:														


Inspected by:



DOLORIS M. BAYONA
 Chairman


JOSE CARLO E. CABIDOG
 Co-Chairman


RAMON A. MANDIA
 Member

HON. CARIDAD B. CABIDOG
 Member


ERNIE C. TOLIBAS
 Member


BABYLYN S. BRASOLA
 Member


MARY GRACE R. MAGCURO
 Member


MS. IMELDA B. OMEGA
 Member

ZENAIDA E. BOCO
 Member