

MUNICIPAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMS)
PROJECT INSPECTION REPORT
March 19, 2026 (First Quarter)

HINDANG, LEYTE

Program/Project Title	Total Program/Project Cost (PHP)	Location	IA	Date of Project Inspection	Details on Site(s) Inspected	Findings	Issues	Actions Taken	Actions to be Taken
ECONOMIC SERVICES									
INFRASTRUCTURE									
Construction of Seawall and Embankment (Municipal Port Area)	9,999,995.05	Brgy. Tabok, Hindang, Leyte	MEO	March 11, 2026	Mobilization/ Demobilization	100% Accomplished	Inability to meet the original completion date due to persistent adverse weather conditions encountered during the critical stages of Implementation.	Approved a sixty (30) calendar day Time Extension, moving the project completion date to May 19, 2026.	Conduct site inspections by the Municipal Engineering Office and LPMC to ensure progress matches the revised timeline.
					Project Signboard/ Billboard Installation	100% Accomplished			
					Traffic Management	100% Accomplished			
					Structure Excavation / Common Soil	0.00 Accomplished			
					Embankment from Borrow	0.00 Accomplished			
					Stone Masonry	11.65% Accomplished			
					Concrete Slope Protection	78.40% Accomplished			
Construction of Farm to Market Road, Brgy. Anolon-Brgy. Himacugo (LGSF-FALGU CY 2025)	19,999,582.79	Brgy. Anolon-Brgy. Himacugo	MEO	March 11, 2026	Mobilization/ Demobilization	100% Accomplished	Inability to meet the original completion date of March 18, 2026, due to the combined impact of persistent adverse weather disturbances during critical implementation phases and the	Approved a sixty (60) calendar day Time Extension, moving the project completion date to May 17, 2026.	Conduct site inspections by the Municipal Engineering Office and LPMC to ensure progress matches the revised timeline.
					Project Signboard/ Billboard Installation	100% Accomplished			
					Occupational Safety and Health Program	100% Accomplished			
					Individual Removal of Trees	100% Accomplished			
					Surplus common excavation	88.49% Accomplished			

Program/Project Title	Total Program/Project Cost (PHP)	Location	IA	Date of Project Inspection	Details on Site(s) Inspected	Findings	Issues	Actions Taken	Actions to be Taken
					Pipe culvert and drain excavation , common soil	47.00% Accomplished	requirement for additional work items under an approved Variation Order.		
					Subgrade preparation common material	75.61% Accomplished			
					Aggregate sub-base coarse	67.30% Accomplished			
					Portland cement concrete pavement (unreinforced)0.23m Thick	64.05% Accomplished			
					Pipe culverts , 910 mm dia., Class II , RCPC	21.43% Accomplished			
					Stone Masonry	3.44% Accomplished			
					ADDITIONAL ITEMS				
					Concrete Works	14.08% Accomplished			
					Reinforcing Works	80.23% Accomplished			
Construction of National Road Solar Lightings	5,034,245.45	Brgy. Doos del Norte-Brgy. Bulacan	MEO	March 11, 2026	Mobilization/ Demobilization	100% Accomplished	None		
					Demolition of existing structures and excavation	100% Accomplished			
					Concrete Works	100% Accomplished		N/A	N/A
					Painting Works	100% Accomplished			
					Supply and installation of Soalr Streetlights with complete accessories	61.88% Accomplished			
Submitted by:	RICARDO M. RENEGADO, JR.				Approved by:	LEONIDA A. CAVITE			
Designation/Office	MPDC/Secretary MPMC					Chairperson, MPMC			
Date:	March 19, 2026				Date:				