

**MUNICIPAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
PROBLEM SOLVING SESSIONS/FACILITATION MEETING CONDUCTED
As of JUNE 22, 2025 (Second Quarter)**

HINDANG, LEYTE

Program/Project Title	Issue Details	Issue Typology	Location	IA	Date of Meeting	Concerned Agencies	Agreements Reached
ECONOMIC							
INFRASTRUCTURE							
Construction of Seawall and Embankment (Municipal Port Area)	Failure to achieve the project completion date stipulated in the approved time extension. This delay is attributed to persistent high tide events and adverse weather conditions that significantly hindered progress throughout the contract implementation.	Force Majeure	Brgy. Taook, Hindang, Leyte	MEO	June 15, 2026	MEO	The LPMC and the involved parties agreed that the Implementing Office and the Contractor shall adhere to the project completion date, whether original or under an approved time extension. Furthermore, all potential bottlenecks or causes of delay must be identified, reported, and addressed by the Implementing Office and the Contractor.
Construction of Farm to Market Road, Brgy. Anolon-Brgy. Himacugo (LGSF-FALGU CY 2025)	Failure to achieve the project completion date stipulated in the approved time extension. This delay is attributed to delay of removal of Leyeco Electric Post and weather disturbance during the contract implementation.	Force Majeure and delays in the removal of LEYECO Electric Post	Barangay Anolon-Barangay Himacugo	MEO	June 15, 2026	MEO	
Submitted by:	RICARDO M. RENEGADO, JR.	Approved by:	LEONIDA A. CAVITE				
Designation/Office:	MPDC, Secretary MPMC		Chairperson, MPMC				
Date:	June 22, 2026	Date:	June 22, 2026				