

MUNICIPAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
PROJECT INSPECTION REPORT
June 22, 2026 (Second Quarter)

HINDANG, LEYTE

Program/Project Title	Total Program/Project Cost (PHP)	Location	IA	Date of Project Inspection	Details on Site(s) Inspected	Findings	Issues	Actions Taken	Actions to be Taken
Construction of Farm to Market Road, Brgy. Anolon-Brgy. Himacugo (LGSF-FALGU CY 2025)	19,989,556.23	Brgy. Anolon-Brgy. Himacugo	MEO	May 12, 2026	Mobilization/ Demobilization	100% Accomplished	Failure to achieve the project completion date stipulated in the approved time extension. This delay is attributed to delay of removal of Leyeco Electric Post and weather disturbance during the contract implementation.	Failure to achieve the project completion date stipulated in the approved time extension. This delay is attributed to delay of removal of Leyeco Electric Post and weather disturbance during the contract implementation.	Conduct site inspections by the Municipal Engineering Office and LPMC to ensure progress matches the revised timeline.
					Project Signboard/ Billboard Installation	100% Accomplished			
					Occupational Safety and Health Program	100% Accomplished			
					Individual Removal of Trees	100% Accomplished			
					Surplus common excavation	100% Accomplished			
					Pipe culvert and drain excavation , common soil	47.00% Accomplished			
					Subgrade preparation common material	100% Accomplished			
					Aggregate sub-base coarse	71.17% Accomplished			
					Portland cement concrete pavement (unreinforced) 0.23m Thick	65.80% Accomplished			
					Pipe culverts , 910 mm dia., Class II , RCPC	21.43% Accomplished			
					Stone Masonry	62.88% Accomplished			
					ADDITIONAL ITEMS				
					Concrete Works	66.08% Accomplished			
					Reinforcing Works	80.23% Accomplished			
Submitted by:	RICARDO M. RENE GADO, Jr.				Approved by:	LEONIDA A. CAVITE			
Designation/Office	MPDC/Secretary MP/MC					Chairperson, MP/MC			
Date:	JUNE 22, 2026				Date:	JUNE 22, 2026			