

MUNICIPAL PROJECT MONITORING AND EVALUATION SYSTEM (MPMES)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
As of September 2, 2026 (THIRD QUARTER)

Hindang, Leyte

HINDANG, LEYTE

Program/Project Title	Location	IA	Fund Utilization (%)	Physical Accomplishment			Issue Details	Issue Typology	Issue Status	Source of Information	Actions Taken	Actions to be Taken	For NPMC Action (Y/N)	Requested Actions from the NPMC
				Target OWP to date (%)	Actual OWP to date (%)	Slippage								
ECONOMIC SERVICES														
Construction of Farm to Market Road, Brgy. Anolon-Brgy. Himacugo (LGSF-FALGU CY 2025)	Barangay Anolon-Barangay Himacugo	MEO		100.00%	87.10%	-12.90%	The project has already reached the end of its approved time extension, as acknowledged by the contractors representative	No further valid justification for the delay in project implementation was presented	Ongoing – During the follow-up inspection with the DILG Inspection Team, the contractor assured the team that the remaining works will be expedited and that the project will be completed at the earliest possible time, preferably before the end of September 2026. The commitment will be subject to verification during succeeding monitoring activities.	Municipal Engineering Office		Continue close monitoring and follow-up of the project implementation to ensure that the contractor fulfills its commitment to expedite the remaining works and complete the project at the earliest possible time		None
Submitted by:	RICARDO M. RENEGADO, JR.					Approved by:	LEONIDA A. CAVITE							
Designation/Office:	MPDC/Secretary MPMC						Chairperson, MPMC							
Date:	SEPTEMBER 15, 2026					Date:	SEPTEMBER 15, 2026							