

MUNICIPAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
PROJECT INSPECTION REPORT
As of September 02,2026 (Third Quarter)

HINDANG, LEYTE

Program/Project Title	Total Program/Project Cost	Location	IA	Date of Project Inspection	Details on Site(s) Inspected	Findings	Issues	Actions Taken	Actions to be Taken
						Project accomplishment as of August 26,2026			
Construction of Farm to Market Road, Brgy. Anolon-Brgy. Himacugo (LGSF-FALGU CY 2025)	19,989,556.23	Brgy. Anolon-Brgy. Himacugo	MEO	August 26,2026	Mobilization/ Demobilization	100% Accomplished	The project has already reached the end of its approved time extension as acknowledged by the contractors representative		1. Recommend that the LGU evaluate and take the appropriate contractual action in view of the projects contractual period , in accordance with the terms and conditions and applicable remedies stipulated in the contract. 2. Recommend that the contractor immediately augment manpower, equipment, and other necessary resources to expedite the remaining works and complete the project at the earliest possible time
					Project Signboard/ Billboard Installation	100% Accomplished			
					Occupational Safety and Health Program	100% Accomplished			
					Individual Removal of Trees	100% Accomplished			
					Surplus common excavation	100% Accomplished			
					Pipe culvert and drain excavation , common soil	85.50% Accomplished			
					Subgrade preparation common material	100% Accomplished			
					Aggregate sub-base coarse	100% Accomplished			
					Portland cement concrete pavement (unreinforced)0.23m Thick	78.92% Accomplished			
					Pipe culverts , 910 mm dia., Class II RCPC	85.72% Accomplished			
					Stone Masonry	97.82% Accomplished			
					ADDITIONAL ITEMS				
					Concrete Works	100% Accomplished			
					Reinforcing Works	100% Accomplished			

MUNICIPAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
PROJECT INSPECTION REPORT
As of September 02,2026 (Third Quarter)

HINDANG, LEYTE

Program/Project Title	Total Program/Project Cost	Location	IA	Date of Project Inspection	Details on Site(s) Inspected	Findings	Issues	Actions Taken	Actions to be Taken
Construction of Seawall and Embankment (Municipal Port Area)	9,994,553.67	Brgy. Tabok, Hindang, Leyte	MEO	August 26, 2026	Mobilization/ Demobilization	100% Accomplished			
					Project Signboard/ Billboard Installation	100% Accomplished			
					Occupational Safety and Health Program	100% Accomplished			
					Traffic Management	100% Accomplished			
					Structure Excavation common soil	100% Accomplished			
					Embankment from borrow	100% Accomplished			
					Stone Masonry	100% Accomplished			
					Concrete slope protection	100% Accomplished			
Submitted by: RICARDO M. RENEGADO, JR.					Approved by: LEONIDA A. CAVITE				
Designation/Office: MPDC/Secretary MPMC					LPMC Chairperson				
Date: September 15, 2026					Date: September 15, 2026				