



REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMS)
PROJECT INSPECTION REPORT
 As of September 10, 2026 (3rd Quarter)

Program/Project Title	Total Program/ Project Cost (PHP)	Location	IA	Date of Project Inspection	Details on Site(s) Inspected	Findings	Issues	Actions Taken	Actions to be Taken
Construction of Concrete Perimeter Fence	300,000.00	Brgy. San Lorenzo	Municipality of Kawayan	September 10, 2026	Date Started: 08-03-2026 Date Ended: 09-07-2026 (completed) Beneficiaries: 650 M, 621 F (1,271) 3 LM perimeter Fence	* Project was completed or schedule and its scope of work * the pavement is in good condition since it has been completed last December 10, 2025	None	N/A	N/A
Construction of Concrete Pathway in Brgy. Tucdao	300,000.00	Brgy. Tucdao	Municipality of Kawayan	September 10, 2026	Date Started: 08-10-2026 Date Ended: 09-07-2026 (completed) Beneficiaries: 921 M, 887 F (1,808) 175.00 sq. m pathway with 0.15 m thickness	During the monitoring the project was completed ahead of schedule	None	N/A	N/A
Construction of Barangay Road in Brgy. Ungale	300,000.00	Brgy. Ungale	Municipality of Kawayan	September 10, 2026	Date Started: 07-20-2026 Date Ended: 08-13-2026 (completed) Beneficiaries: 1,089 M, 1,053 F (2,152) 140 sq. m Road with 0.15 M thickness	During the monitoring the project was completed ahead of schedule	None	N/A	N/A
Construction of Seawall and Embankment, Brgy. Bulalacao	3,997,726.25	Brgy. Bulalacao	Municipality of Kawayan	September 10, 2026	Date Started: 07-13-2026 Date Ended: 12-21-2026 Beneficiaries: 484 M, 482 F (966) Seawall 32.40 Lm, embankment 162 sq.m.	Ahead of schedule	None	N/A	N/A

Submitted by:  SHERWIN M. TILLADA	Approved by:  RODOLFO J. ESPINA
Designation/Office: Project Monitoring Committee - Chairmain/ Punong Barangay - Inasuyan	Designation/Office: Municipal Mayor
Date: September 10, 2026	Date: September 10, 2026