



Republic of the Philippines
Province of Northern Samar
MUNICIPALITY OF CATUBIG

LOCAL PROJECT MONITORING COMMITTEE

**REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
PROJECT INSPECTION REPORT
As of June 26, 2026**

Program/Project Title	Total Program/ Project Cost (PHP)	Location	IA	Date of Project Inspection	Details on Site(s) Inspected	Findings	Issues	Actions Taken	Actions to be Taken
Construction Project, Improvement of the Proposed Catubig Pasaubong Center	994,839.05	Brgy. 1 Poblacion Catubig, Northern Samar	LGU	22-Jun-26	► Date Started: 06/02/2025 ► Contract Duration: 76 Calendar Days ► Cost: ₱ 994,839.05 ► Physical Status: 17% ► Financial Status :0.00%	1.The project is on the right track and foreseen to be completed as per contract duration	No issue as of the Inspection Date	None	None

Prepared by: 
Designation/Office: LPMC Secretariat/MPDO
Date: June 26, 2026

Submitted by: 
Designation/Office: LPMC Chairman/SB Member
Date: June 26, 2026

Approved by: 
Local Chief Executive
Date: June 26, 2026