




Republic of the Philippines
Province of Northern Samar
MUNICIPALITY OF CATUBIG

RPMES FORM 6

LOCAL PROJECT MONITORING COMMITTEE

**REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
As of September 22, 2026**

Program/Project Title	Location	IA	Fund Utilization (%)	Physical Accomplishment			Issue Details	Issue Typology	Issue Status	Source of Information	Actions Taken	Actions to be Taken	For PPMC Action (Y/N)	Requested Actions from the PPMC
				Target OWPA to date (%)	Actual OWPA to date (%)	Slippage								
Procurement of Construction Materials for the Concreting of Barangay P. Rebadulla - Manering Pathway	Brgy. P. Rebadulla, Catubig, Northern Samar	LGU	0.00%	100.00%	40.00%	-60.00%	Increased hauling cost beyond the expectation of the contractor resulting in delayed delivery to the agreed delivery site	Workmanship of the Contractor	Current	Municipal Engineering Office	Inform MEO to remind the Supplier on their contract obligation particularly on the liquidated damages if no valid reason for the incurred delays	MEO should closely coordinate with the supplier to facilitate delivery	N	N/A
Procurement of Construction Materials for the Concreting of Barangay Nagbubtac - P. Rebadulla Pathway	Brgy. Manering, Catubig, Northern Samar	LGU	0.00%	100.00%	5.00%	-95.00%	Increased hauling cost beyond the expectation of the contractor resulting in delayed delivery to the agreed delivery site	Workmanship of the Contractor	Current	Municipal Engineering Office	Inform MEO to remind the Supplier on their contract obligation particularly on the liquidated damages if no valid reason for the incurred delays	MEO should closely coordinate with the supplier to facilitate delivery	N	N/A
Construction of Level III Water System at Brgy. San Jose	Brgy. San Jose, Catubig, Northern Samar	LGU	0.00%	45.00%	10.00%	-35.00%	Barangay officials are hesitating on the approved location of the water source resulting to the delays on project's civil works commencement	Workmanship of the Contractor	Current	Municipal Engineering Office	Inform MEO to closely coordinate with the Barangay Officials to finalized the location of the source to avoid further delays	seek clarification from the Barangay Officials why they changed their decision on the location of the water source.	N	N/A

Prepared by: 
Designation/Office: LPMC Secretariat/MPDO
Date: September 29, 2026

Submitted by: 
Designation/Office: LPMC Chairman/SB Member
Date: September 29, 2026

Approved by: 
Local Chief Executive
Date: September 29, 2026