

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
PROJECT INSPECTION QUARTERLY REPORT
 As of April-June 2026 (2nd Quarter)

Program/Project Title	Total Project Cost	Location	Implementing Agency	Date of Project Inspection	Details on Site(s) Inspected	Findings	Issues	Actions Taken	Actions to be Taken
CONCRETING OF FARM TO MARKET ROAD AT BRGY. SAN ANTONIO PHASE II, LAOANG, NORTHERN SAMAR Contractor: Cupids Builders and Supply Contract Completion: 100 C.D. Date Started: August 22, 2025 Completion Date: November 30, 2025 Source of Fund: LGSF-SBDP FY 2024	PhP. 4,986,959.12	Brgy. San Antonio, Laoang, Northern Samar	LGU Laoang	April 29, 2026	Construction of farm to market road with an actual length of 343.7m, width of 2.5m and thickness of 200mm. Road shoulders of 0.5m (COMPLETED)	100% Physical Accomplishment	None	Contractor submitted an approved as-built drawing (Pls. see attached documents)	None
OPENING WITH CONCRETING OF ROAD AT BRGY. ABATON, LAOANG PHASE II, LAOANG, NORTHERN SAMAR Contractor: JBM Engineers and Supply Contract Completion: 106 C.D. Date Started: August 22, 2025 Completion Date: December 06, 2025 Revised Completion Date: April 23, 2026 Source of Fund: LGSF-SBDP FY 2024	PhP. 4,970,759.36	Brgy. Abaton, Laoang, Northern Samar	LGU Laoang	April 29, 2026	Construction of one lane farm to market road with an actual length of 421.4m, width of 2.5m and thickness of 0.20mm. Transverse cracks were patched with concrete epoxy. Additional works were also noted such as road shoulders, 2 units RCPC and embankment (COMPLETED)	100% Physical Accomplishment	None	Contractor submitted an approved as-built drawing (Pls. see attached documents)	None

Program/Project Title	Total Project Cost	Location	Implementing Agency	Date of Project Inspection	Details on Site(s) Inspected	Findings	Issues	Actions Taken	Actions to be Taken
CONCRETING OF SECONDARY ROAD OF LAOANG HOUSING PROJECT Contractor: JBM Engineers and Supply Contract Completion: 215 C.D. Date Started: February 28, 2025 Date Completion: October 1, 2025 Source of Fund: 20% EDF-2025	PHP. 14,951,756.06	Brgy. Aguadahan, Laoang, Northern Samar	LGU Laoang	April 29, 2026	Concreting of PCCP with actual length of 28.3m for 8m RROW, 647.5m for 6m RROW and 208m for 4m RROW. A total length of 883.8m. (COMPLETED)	100% Physical Accomplishment	None	Contractor submitted an approved as-built drawing (Pls. see attached documents)	None
ROAD OPENING BRGY. LAWAAN, TARUSAN AND BONGLIW FARM TO MARKET ROAD PHASE III Contractor: JBM Engineers and Supply Contract Completion: 103 C.D. Date Started: February 28, 2025 Date Completion: June 11, 2025 Source of Fund: 20% EDF	PHP. 14,987,110.60	Brgy. Lawaan and Tarusan, Laoang, Northern Samar	LGU Laoang	April 29, 2026	Road Opening of 1,775 In.m x 8m x 150mm thick base course (COMPLETED)	100% Physical Accomplishment	None	Contractor submitted an approved as-built drawing (Pls. see attached documents)	None
CONSTRUCTION OF FARM TO MARKET ROAD AT BRGY. TINOBLAN PHASE II, LAOANG. NORTHERN SAMAR Contractor: JBM Engineers and Supply Contract Completion: 100 C.D. Date Started: August 22, 2025 Completion Date: November 30, 2025 Source of Fund: LGSF-SBDP FY 2024	PHP. 4,991,550.80	Brgy. Tinoblan, Laoang, Northern Samar	LGU Laoang	June 5, 2026	Construction of farm to market road with an actual length of 355.5m, width of 2.5m and thickness of 200mm. Road shoulders of 0.5m (COMPLETED)	100% Physical Accomplishment	None	Contractor submitted an approved as-built drawing (Pls. see attached documents)	None

Program/Project Title	Total Project Cost	Location	Implementing Agency	Date of Project Inspection	Details on Site(s) Inspected	Findings	Issues	Actions Taken	Actions to be Taken
CONCRETING OF FARM TO MARKET ROAD AT BRGY. YAPAS PHASE II, LAOANG, NORTHERN SAMAR Contractor: JBM Engineers and Supply Contract Completion: 103 C.D. Date Started: August 22, 2025 Completion Date: December 3, 2025 Source of Fund: LGSF-SBDP FY 2024	PhP. 4,991,665.36	Brgy. Yapas, Laoang, Northern Samar	LGU Laoang	June 5, 2026	Concreting of farm to market road with an actual length of 254.4m, width of 2.5m and thickness of 200mm. With box culvert and road shoulders of 0.5m (COMPLETED)	100% Physical Accomplishment	None	Contractor submitted an approved as-built drawing (p/s. see attached documents)	None

Prepared:

Jivael
ENP. JESSON T. RIVERA
 Secretariat

Dennis L. Pedimonte
DENNIS L. PEDIMONTE
 Secretariat

Engr. Rochel I. Nebrida
ENGR. ROCHEL I. NEBRIDA
 Secretariat

Recommending Approval:

Salvador P. Acebuche
SALVADOR P. ACEBUCHE
 LPMC Chairperson

Approved:

Hon. Charlene L. Ongchuan
HON. CHARLENE L. ONGCHUAN
 Local Chief Executive

Date: June 30, 2026