



REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMS)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
As of March 2026

Program/Project Title	Location	IA	Fund Utilization (%)	Physical Accomplishment			Issue Details	Issue Typology	Issue Status	Source of Information	Actions Taken	Actions to be Taken	For NPMC Action (Y/N)	Requested Actions from the NPMC
				Target OWPA to date (%)	Actual OWPA to date (%)	Slippage								
Construction of Slope Protection at Municipal Evacuation Center	Brigy. Sta. Potenciana	LGU Mapanas	29.14%	83.00%	45.00%	-38.00%	Delayed implementation persistent adverse weather disturbances that hinder critical path activities	Force Majeure	Resolved	Site Visit Result	A request for a Time Extension has been submitted, citing persistent adverse weather disturbances that hinder critical path activities			
Construction of MAIHS Multi-purpose Gym Phase II	Barangay Manaybanay	LGU Mapanas	99.04%	100%	100%	0%	Collapse of gutter due to insufficient curing time	Performance of Contractors/Consultants	Resolved	Community/ students	The contractor reconstructed immediately with sufficient curing time.			

Submitted by:	 CYRUS A. BORJA	Approved by:	 ATTY. RONN MICHAEL L. TEJANO
Designation/Office:	LPMC Chairperson		/Local Chief Executive
Date:		Date:	