

**REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)**  
**PROJECT INSPECTION REPORT**  
**As of June 2026 (2nd Quarter)**

Implementing Agency: Municipality of Palapag

| Program/Project Title                                                                                                                                 | Total Program/<br>Project Cost (PHP) | Location               | IA   | Date of Project<br>Inspection | Details on Site(s)<br>Inspected                                                                                  | Findings                                                                                                                                                                                                                                                                                                                                                       | Issues | Actions<br>Taken | Actions to be Taken/ Recommendations                                                                                                                                                                                                                                                                                                  |
|-------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------|------------------------|------|-------------------------------|------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------|------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Widening of Access Road at<br>Barangay Simora                                                                                                         | PhP 5,493,632.91                     | Barangay<br>Simora     | MLGU | June 11, 2026                 | Access road widened<br>at Brgy. Simora.                                                                          | <ul style="list-style-type: none"> <li>•The project is currently ongoing and implementation remains on schedule.</li> <li>•Minor revisions were made to the actual location/alignment of the road concreting.</li> <li>•Welcome Arch still to be constructed.</li> </ul>                                                                                       |        |                  | <ul style="list-style-type: none"> <li>•MEO to instruct contractor to update plans and drawings to reflect changes in road concreting location.</li> <li>• MEO to closely coordinate with the contractor to ensure the proper, standard-compliant implementation and construction of the Welcome Arch for Barangay Simora.</li> </ul> |
| Replacement of Existing<br>Electric Street Lights to Solar<br>Street Lights-Poblacion Brgys.<br>And Installation of Additional<br>Solar Street Lights | PhP 6,998,003.19                     | Poblacion<br>Barangays | MLGU | June 11, 2026                 | Existing electric<br>street lights to solar<br>street lights and<br>additional solar<br>street lights installed. | <ul style="list-style-type: none"> <li>•The project is completed.</li> <li>•Some solar streetlights were relocated to alternative sites from their originally planned locations.</li> </ul>                                                                                                                                                                    |        |                  | <ul style="list-style-type: none"> <li>•MEO to instruct the contractor to update the As-Built plans and working drawings to accurately reflect the actual changes in the locations of the solar streetlights.</li> </ul>                                                                                                              |
| Improvement/Rehabilitation<br>of People's Center Building &<br>Compound at Barangay<br>Tambangan                                                      | PhP 6,297,861.60                     | Barangay<br>Tambangan  | MLGU | June 11, 2026                 | Improved and<br>rehabilitated<br>People's Center<br>Building &<br>Compound at Brgy.<br>Tambangan                 | <ul style="list-style-type: none"> <li>•The project is currently ongoing and implementation remains on schedule.</li> <li>•Two (2) units of convenience outlets have not yet been installed at the Mayor's Office pantry.</li> <li>•Electrical switches were not embedded/recessed into the concrete wall at the General Services Unit (GSU) Office</li> </ul> |        |                  | <ul style="list-style-type: none"> <li>•MEO to instruct contractor to install two (2) units of convenience outlets at the Mayor's Office pantry and rectify and embed the exposed electrical switches into the concrete wall at the GSU Office.</li> </ul>                                                                            |

Submitted by:  
Designation/Office:  
Date:

**HELEN C. LIM**  
 MPMC Chairperson/President, Liga ng mga Barangays  
 June 11, 2026

Approved by:  
Designation/Office:  
Date:

**FLORENCIO A. BATULA**  
 Municipal Mayor  
 June 11, 2026