

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPME)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS INCLUDING PROJECT RESULTS (BY AREA, SECTOR, AGENCY)
 As of March 12, 2026 (1st Quarter)

PMC: LGU - ARTECHE

(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)
(a) Name of Project & its Components (b)Funding Source (c) Project Schedule	FINANCIAL STATUS (IN PHP M)							Target to Date	Actual Accomplishment to Date	Slippage	Performance	Employment Generated		Remarks
	Output Indicators	Allocation As of Reporting Period	Releases As of Reporting Period	Obligations As of Reporting Period	Disbursements As of Reporting Period	Funding Support (%)	Fund Utilization (%)					(M)	(F)	
Construction of Health Station at Baranagy Campacion Artech E. Samar		5,000,000	5,000,000	4,989,454.92	1,886,013.96		37.8				47%			
Construction of School Building at Barangay Bato, Artech E. Samar		2,500,000	2,500,000	2,496,343.77	395,343.77		15.84				20%			

Submitted by:



HON. THELMA T. RAMOS

Designation/ Office:

PMC Chairperson

Date:

Noted by:


HON. SUSANA M. EVARDONE

Agency Head

Note: This form was enhanced based on the existing RPME form and Annual ODA Portfolio Review form Adopted in 2015.