


REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS INCLUDING PROJECT RESULTS (BY AREA, SECTOR, AGENCY)
As of June 26, 2026 (2nd Quarter)

PMC: LGU - ARTECHE

(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)
(a) Name of Project & its Components (b)Funding Source (c) Project Schedule	FINANCIAL STATUS (IN PHP M)							Target to Date	Actual Accomplishment to Date	Slippage	Performance	Employment Generated		Remarks
	Output Indicators	Allocation	Releases	Obligations	Disbursements	Funding Support (%)	Fund Utulization (%)					(M)	(F)	
		As of Reporting Period	As of Reporting Period	As of Reporting Period	As of Reporting Period									
Bato to Cagpile FMR		10,000,000	10,000,000	9,996,477.44	1,886,013.96		99.96%				100%			
Construction of School Building at Barangay Bato, Artech E. Samar		2,500,000	2,500,000	2,496,343.77	395,343.77		99.85%				100%			

Submitted by:



HON. THELMA T. RAMOS

Designation/ Office:

PMC Chairperson

Date:

Noted by:


HON. SUSANA M. EVARDONE

Agency Head

Note: This form was enhanced based on the existing RPMES form and Annual ODA Portfolio Review form Adopted in 2015.