


RPMES FORM 5

Program/Project Title	Implementing Agency	Implementation Schedule		Sector	Fund Source	Funding Agency	Total Program/Project Cost (PHP)	Financial Status (in PHP exact figures)						Physical Accomplishment			Employment Generated		Remarks
		Start Date (mm-dd-yyyy)	End Date (mm-dd-yyyy)					Appropriations	Allotment	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)	Target OWPA to date (%)	Actual OWPA to date (%)	Slippage	M	F	
Construction of (2) two units reservoir	LGU CALBIGA	January 24, 2025	August 22, 2025	Social Services	LGSF-FALGU	DILG	9,837,840.60	9,832,769.97	9,837,840.60	9,832,769.97	9,832,769.97	100%	100%	100%	100%	0%	11	3	*The project is completed but not in used because there are still items or components to be installed. * The LPMC members also have questions as to whether these item are included in the project designed and project cost.
Construction/Expansion of Multi-Purpose Building	LGU CALBIGA	June 19, 2025	October 2, 2025	Economic Services	20% Dev't Fund	LGU Calbiga	1,200,860.00	1,198,853.07	1,198,853.07	1,198,853.07	1,198,853.07	100%	100%	100%	100%	0%	8	2	The project is completed and serviceable but minor defect were noted by the LPMC members which need to be fixed.
Submitted by:	 JULITO L. ABARQUEZ									Approved by:	 RED L. NACARIO								
Designation/Office:	LPMC Chairperson										Municipal Mayor								
Date:	16-Jun-26									Date:	16-Jun-26								