


RPMES FORM 5

Program /Project Title	Implementing Agency	Implementation Schedule		Sector	Fund Source	Funding Agency	Total Program/ Project Cost (PHP)	Financial Status (in PHP exact figures)						Physical Accomplishment			Employment Generated		Remarks
		Start Date (mm-dd-yyyy)	End Date (mm-dd-yyyy)					Appropriations	Allotment	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)	Target OWPA to date (%)	Actual OWPA to date (%)	Slippage	M	F	
Construction of Access Road/Road Expansion	LGU CALBIGA	July 22, 2026	April 8,2027	Economic Services	20% Dev't Fund	LGU Calbiga	5,995,460.52	5,995,460.52	5,995,460.52	3,290,970.36	3,290,970.36	100%	55%	21%	80%	0%	11	3	On-going project
Construction of Basketball Court	LGU CALBIGA	November 26, 2025	February 24, 2026	Economic Services	20% Dev't Fund	LGU Calbiga	1,787,621.06	1,787,621.06	1,787,621.06	1,784,613.60	1,784,613.60	100%	100%	100%	100%	0%	11	4	The completed project was inspected and validated by the LPMC and was found to be substantially completed in accordance with approved plans, specifications, and program of work
Submitted by:	 JULITO L. ABARQUEZ									Approved by:	 RED L. NACARIO								
Designation/Office:	LPMC Chairperson										Municipal Mayor								
Date:	10-Sep-26									Date:	10-Sep-26								