

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
PROJECT INSPECTION REPORT
As of March 12, 2026 (Quarterly)

Program/Project Title	Total Program/ Project Cost (PHP)	Location	IA	Date of Project Inspection	Details on Site(s) Inspected	Findings	Issues	Actions Taken	Actions to be Taken
(a) Widening and Reconcreting of Existing Pavement at Pier 2, Poblacion 01	3,000,000.00	Poblacion 01	Municipality of Daram	12-Mar-26	<i>Location: Pob. 01</i> <i>Output: Widened concrete section of pavement in Pier 2</i> ▶ Date Started: Jan-2025 ▶ Target Completion Date: 12-8-2025 ▶ Cost: PHP 2,995,080.81 ▶ Physical Status: 100% ▶ Financial Status: 100%	Delayed project implementation	- Heavy equipment trouble - Continuous rain induced in every month	Suspension orders issued to constructor	Completion of the project within the 1st quarter of 2026
b. Installation of concrete pre-cast plank for road side protection and road embankment along Radial road at Poblacion 02	5,000,000.00	Pob01-Pob02	Municipality of Daram	12-Mar-26	<i>Location: Pob. 01-Pob. 02</i> <i>Output: Pre-cast plank installed and embank are fully filled-up</i> ▶ Date Started: March-2025 ▶ Target Completion Date: Oct. 2025 ▶ Cost: PHP 4,992,141.81 ▶ Physical Status: 100% ▶ Financial Status: 100%	Delayed project implementation	- Heavy equipment trouble - Continuous rain induced in every month	Suspension orders issued to constructor	Completion of project within the 1st quarter of 2026
c. Construction of welcome Center at Pier 2 entrance	2,000,000.00	Poblacion 01	Municipality of Daram	12-Mar-26	<i>Location: Pob. 01</i> <i>Output: 1 storey Welcome Center Constructed</i> ▶ Date Started: March-2025 ▶ Target Completion Date: Oct. 2025 ▶ Cost: PHP 1,993,505.56 ▶ Physical Status: 100% ▶ Financial Status: 100%	Delayed project implementation	- Heavy equipment trouble - Continuous rain induced in every month	Suspension orders issued to constructor	Completion of project within the 1st quarter of 2026
d. Improvement of Mayor Benito Park (Phase IV)	1,500,000.00	Pob 01	Municipality of Daram	12-Mar-26	<i>Location: Pob. 01</i> <i>Output: Improved landscaping of the park, flooring, fencing and statue</i> ▶ Date Started: March-2025 ▶ Target Completion Date: Oct. 2025 ▶ Cost: PHP 1,497,187.34 ▶ Physical Status: 100% ▶ Financial Status: 100%	Delayed project implementation	- Heavy equipment trouble - Continuous rain induced in every month	Suspension orders issued to constructor	Completion of project within the 1st quarter of 2026

Concreting of one lane road portion of Birawan -Astorga Road at (sta. 12+000 to sta. 12+300)	3,700,000.00	Biran-Astorga Section	Municipality of Daram	12-Mar-26	<i>Location: Birawan-Astorga section</i> <i>Output: 2 lanes road coreted</i> ▶ Date Started: March-2025 ▶ Target Completion Date: Nov. 2025 ▶ Cost: PHP 3,695,703.00 ▶ Physical Status: 100% ▶ Financial Status: 100%	Project completed on time frame	Project completed on time frame	Project completed on time frame	Project has been conmpleted last quarter of 2025
f. Construction of Multi-Purpose Building Phase I (Cost sharing) Pob. 02	2,000,000.00	Poblacion 02	Municipality of Daram	12-Mar-26	<i>Location: Poblacion 02</i> <i>Output: Ground floor of Multi-purpose building completed</i> ▶ Date Started: March-2025 ▶ Target Completion Date: Nov. 2025 ▶ Cost: PHP 1,994,262.27 ▶ Physical Status: 100% ▶ Financial Status: 100%	Completed on time frame	- Heavy equipment trouble - Continuous rain induced in every month	Suspension orders issued to constractor	Completion of project within the 1st quarter of 2026

Submitted by:	 ARNEL REAL	Approved by:	 LUCIA LATORRE-ASTORGA
Designation/Office:	PMC Chairman		Municipal Mayor
Date:	12-Mar-26	Date:	Mar/12/2026