

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS
As of March 2026 (Quarterly)

Program/Project Title	Implementing Agency	Implementation Schedule		Sector	Fund Source	Funding Agency	Total Program/Project Cost (PHP)	Financial Status (in PHP exact figures)						Physical Accomplishment			Employment Generated		Remarks
		Start Date (mm-dd-yyyy)	End Date (mm-dd-yyyy)					Appropriations	Allotment	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)	Target OWPA to date (%)	Actual OWPA to date (%)	Slippage	M	F	
OPENING WITH CONCRETING OF FARM-TO-MARKET ROAD AT BRGY. HINAYAGAN, GANDARA, SAMAR	Municipality of Gandara	02-09-2026	03-14-2026	Economic Services	Local Development Fund	DBM-DILG	2,491,113.42	2,500,000.00	2,500,000.00	2,491,113.42	2,491,113.42	100	99.64	100.00%	100.00%	0%	13	2	Completed
CONSTRUCTION OF SCHOOL BUILDING AT BRGY. BUAO, GANDARA, SAMAR	Municipality of Gandara	02-09-2027	04-22-2027	Social Services	Local Development Fund	DBM-DILG	2,488,839.28	2,500,000.00	2,500,000.00	1,532,960.67	1,532,960.67	100	61.32	53.37%	61.59%	8.22%	22	3	Ongoing

Submitted by:
Designation/Office
Date:

ENGR. CONSORCIO V. RICALDE, JR.
Municipal engineer

Approved by:

HON. WARREN T. AGUILAR
Municipal Mayor