

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMS)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS
As of June 2026 (Quarterly)

Program/Project Title	Implementing Agency	Implementation Schedule		Sector	Fund Source	Funding Agency	Total Program/Project Cost (PHP)	Financial Status (in PHP exact figures)						Physical Accomplishment			Employment Generated		Remarks
		Start Date (mm-dd-yyyy)	End Date (mm-dd-yyyy)					Appropriations	Allotment	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)	Target OWPA to date (%)	Actual OWPA to date (%)	Slippage	M	F	
Repair and Improvement of Gender-Sensitive Health Center with Comfort Rooms & Signages at Brgy. Sto. Niño, Gandara, Samar	Municipality of Gandara	February 27, 2026	March 13, 2026	Social Services	Others	Local Government of Gandara	1,490,350.60	1,500,000.00	1,500,000.00	1,490,350.60	1,490,350.60	100	99.36	100.00%	100.00%	0.00%	13	1	Physical accomplishment needs to be reviewed
Repair and Improvement of Gender-Sensitive School Building with Comfort Rooms & Signages at Brgy. Concepcion, Gandara, Samar	Municipality of Gandara	February 27, 2027	March 13, 2027	Social Services	Others	Local Government of Gandara	842,350.60	850,000.00	850,000.00	842,350.60	842,350.60	100	99.10	100.00%	100.00%	0.00%	13	1	Physical accomplishment needs to be reviewed
Repair of Roofing at Gandara Cultural Center	Municipality of Gandara	April 29, 2026	July 12, 2026	Other Services	Local Development Fund	Local Government of Gandara	9,614,648.64	9,614,648.64	9,614,648.64	0.00	0.00	100	0.00	80.00%	80.00%	0.00%	12	1	project is ongoing

Submitted by:
Designation/Office
Date:

ENGR. CONSORCIO V. RICALDE, JR.
Municipal engineer

Approved by:

HON. WARREN T. AGUILAR
Municipal Mayor