



REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS
As of September 2026 (Quarterly)

Program/Project Title	Implementing Agency	Implementation Schedule		Sector	Fund Source	Funding Agency	Total Program/Project Cost (PHP)	Financial Status (in PHP exact figures)						Physical Accomplishment			Employment Generated		Remarks
		Start Date (mm-dd-yyyy)	End Date (mm-dd-yyyy)					Appropriations	Allotment	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)	Target OWPA to date (%)	Actual OWPA to date (%)	Slippage	M	F	
Completion of Water Supply System at Brgy. Hampton Gandara, Samar	Municipality of Gandara	03-03-2026	03-23-2026	Social Services	Local Development Fund	LGU	989,049.50	1,000,000.00	1,000,000.00	989,049.50	989,049.50	100%	98.90%	100.00%	100.00%	0%	12	1	BLGU must prioritize project maintenance

Submitted by:
Designation/Office:
Date:


ENGR. CONSORCIO V. RICALDE, JR.
Municipal engineer

Approved by:


HON. WARREN TIAGUILAR
Municipal Mayor