

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMS)
PROJECT INSPECTION REPORT
As of June 3, 2026

Program/Project Title	Total Program/ Project Cost (PHP)	Location	IA	Date of Project Inspection	Details on Site(s) Inspected	Findings	Issues	Actions Taken	Actions to be Taken
CONSTRUCTION OF SOLAR POWERED STREET LIGHTS OF SELECTED PRIORITY BRGY. (MALIHAI, POB. 1, POB. 2, RAWIS, SAN JOSE, BINOBUCALAN, CANANO, YABON, CABALAGNAN, LIM AO, DALOSDOSON, BUCALAN & OSMEÑA)	12,798,659.63	(MALIHAI, POB. 1, POB. 2, RAWIS, SAN JOSE, BINOBUCALAN, CANANO, YABON, CABALAGNAN, LIM AO, DALOSDOSON, BUCALAN & OSMEÑA)	LGU Hinabangan	6/2/2026	Location: BINOBUCALAN, CANANO, YABON, CABALAGNAN, LIM AO, DALOSDOSON, Output: Solar Street Lights ▶ Date Started: 'Dec 8, 2025 ▶ Target Completion: May 4, 2026 ▶ Cost: PHP 12,798,659.63 ▶ Physical Status: 100% ▶ Financial Status:	The project has been fully completed in compliance with the approved plans and specifications. The facility is now finished and is effectively serving its intended purpose for the community.	All previously identified concerns during implementation have been addressed prior to project completion. No outstanding issues were noted during the final inspection.	The final inspection and validation were conducted, ensuring compliance with all technical requirements. The facility is now completed and ready for turnover to the end-users or LGU management.	Continuous monitoring and maintenance of the facility to ensure sustainability and proper utilization.
Submitted by: HON. ANDY DEL ROSARIO Designation/Office: LGU Hinabangan LPMC Chairperson Date: Approved by: HON. CLARITO P. ROSAL Municipal Mayor Date:									