

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS
As of March 2026 (Quarterly)

Program/Project Title	Implementing Agency	Implementation Schedule		Sector	Fund Source	Funding Agency	Total Program/Project Cost (PHP)	Financial Status (in PHP exact figures)						Physical Accomplishment			Employment Generated		Remarks	
		Start Date (mm-ddyyyy)	End Date (mm-ddyyyy)					Appropriations	Allotment	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)	Target OWPA to date (%)	Actual OWPA to date (%)	Slippage	M	F		
CONSTRUCTION OF FLOOD CONTROL STRUCTURE IN BRGY. BARRUZ, PHASE II, MATUGUINAO, SAMAR	Municipality of Matuguiniao	March 25, 2025	Feb.12, 2026	General Public Services	Others	GAA	67,147,407.26	0	0	0	0	0	0	100%	80%	-20.00%	45	15	The LGU does not receive any financial or physical reports from the contractor and DPWH. Project duration expired.	
CONSTRUCTION OF BRGY. MADUROTO BRIDGE (ALONG MATUGUINAO-LAS NAVAS ROAD) PHASE IV	Municipality of Matuguiniao	17-Feb-25	11-Sep-25	General Public Services	Others	GAA	97,997,342.94	100,000,000.00	100,000,000.00	0	0	100	0	100%	50%	-50.00%	40	5	The LGU does not receive any financial or physical reports from the contractor and DPWH. Project duration expired.	
CONSTRUCTION OF FLOOD CONTROL STRUCTURE ALONG GANDARA RIVER, BARANGAY MADUROTO, MATUGUINAO, SAMAR	Municipality of Matuguiniao	March 25, 2025	Feb.12, 2026	General Public Services	Others	GAA	67,111,804.41	0	0	0	0	0	0	100%	90%	-10.00%	45	10	The LGU does not receive any financial or physical reports from the contractor and DPWH. Project duration expired.	
Submitted by:	GERRYMAR D. BORDEN Matuguiniao PMC Chairperson									Approved by:		HON. ARAN DELA CRUZ BOLLER Municipal Mayor								
Designation/Office:																				
Date:	6-Mar-26									Date:		6-Mar-26								