

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS
As of **June 19, 2026**

Program/Project Title	Implementing Agency	Implementation Schedule		Sector	Fund Source	Funding Agency	Total Program/Project Cost (PHP)	Financial Status (in PHP exact figures)						Physical Accomplishment			Employment Generated		Remarks
		Start Date (mm-dd-yyyy)	End Date (mm-dd-yyyy)					Appropriations	Allotment	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)	Target OWPA to date (%)	Actual OWPA to date (%)	Slippage	M	F	
SITE DEVELOPMENT OF PROPOSED GOVERNMENT CENTER IN BRGY. MADUROTO, MATUGUINAO, SAMAR	MLGU	29 January, 2026	06 September, 2026	Economic Services	ODA loan	DBP	9,998,659.17	9,998,659.17	9,998,659.17	5,131,490.26	5,131,490.26	100	51.321784	30.43%	51.32%	20.89%	30	25	The LGU does not receive any financial or physical reports from the contractor and DPWH. Project duration expired.

Submitted by:	 ENGR AGUSTIN R. VERANO III	Approved by:	 HON. ARAN DELA CRUZ BOLLER
Designation/Office:	Municipal Engineer - OIC		Municipal Mayor
Date:	19-Jun-26	Date:	06/19/2026