

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS
As of September 2026 (Quarterly)

Program/Project Title	Implementing Agency	Implementation Schedule		Sector	Fund Source	Funding Agency	Total Program/Project Cost (PHP)	Financial Status (in PHP exact figures)						Physical Accomplishment			Employment Generated		Remarks
		Start Date (mm-dd-yyyy)	End Date (mm-dd-yyyy)					Appropriations	Allotment	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)	Target OWPA to date (%)	Actual OWPA to date (%)	Slippage	M	F	
1. Construction of Covered Court in Sitio Malatugawe Poblacion 1	Municipality of Motiong	04-21-2026	07-20-2026	Other Services	20% Dev't Fund	LGU Motiong	2,947,474.20	2,947,474.20	2,947,474.20	2,947,474.20	2,947,474.20	0%	100.00%	100.00%	100.00%	0.00%	12	0	Completed
2. Construction of Covered Court at Poblacion 1A - Phase 3	Municipality of Motiong	04-21-2026	08-19-2026	Other Services	20% Dev't Fund	LGU Motiong	4,947,414.30	4,947,414.30	4,947,414.30	4,947,414.30	4,947,414.30	0%	100.00%	100.00%	100.00%	0.00%	19	0	Completed
3. Renovation/Improvement of Executive and Legislative Building - Phase 5	Municipality of Motiong	06-22-2026	11-19-2026	Other Services	20% Dev't Fund	LGU Motiong	3,995,612.46	3,995,612.46	3,995,612.46	3,995,612.46	3,995,612.46	0%	100.00%	100.00%	100.00%	0.00%	15	0	Completed
4. Improvement of Legislative Building	Municipality of Motiong	08/03/2026	10/03/2026	Other Services	20% Dev't Fund	LGU Motiong	1,589,565.79	1,589,565.79	1,589,565.79	1,589,565.79	1,589,565.79	0%	100.00%	100.00%	100.00%	0.00%	10	0	Completed

Submitted by:	 AGUSTIN T. RAMOS JR.	Approved by:	 RENE ANTHONY D. CABAEL
Designation/Office:	Motiong PMC Chairperson		Municipal Mayor
Date:	September 18, 2026	Date:	September 18, 2026