




REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS
 As of March 2026

Program/Project Title	Implementing Agency	Implementation Schedule		Sector	Fund Source	Funding Agency	Total Program/Project Cost (PHP)	Financial Status (in PHP exact figures)						Physical Accomplishment			Employment Generated		Remarks
		Start Date (mm-dd-yyyy)	End Date (mm-dd-yyyy)					Appropriations	Allotment	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)	Target OWPA to date (%)	Actual OWPA to date (%)	Slippage	M	F	
Construction of Multi-Purpose Civic Center at Brgy. Buray, Paranas, Samar	LGU-Paranas	December 15, 2025	April 11, 2026	Other Services	Others	Special Appropriation Fund	3,993,742.65	4,000,000.00	4,000,000.00	3,993,742.65	0.00	100%	100%	90%	90%	0.00%	15	1	On-going construction
Upgrading/Concreting Pabanog-Tigbawon Local Access Road at Brgy. Tigbawon Et., Al., Paranas, Samar	LGU-Paranas	December 5, 2025	March 15, 2026	Economic Services	Others	20% Development Fund	17,561,390.45	17,566,306.00	17,566,306.00	17,561,390.45	7,809,550.33	100%	44.47%	100%	100%	0.00%	15	1	Completed
Soil Erosion Control, Apolonia Integrated School at Brgy. Apolonia, Paranas, Samar	LGU-Paranas	December 15, 2025	April 1, 2026	Other Services	Others	Special Appropriation Fund	4,094,920.59	4,100,000.00	4,100,000.00	4,094,920.59	0.00	100%	100%	95%	100%	5.00%	15	1	Completed
Installation of Solar Street Lights along Maharlika Highway at Poblacion 6, Paranas, Samar	LGU-Paranas	December 15, 2025	February 3, 2026	Other Services	Others	Special Appropriation Fund	1,499,461.75	1,500,000.00	1,500,000.00	1,499,461.75	1,499,461.75	100%	100%	100%	100%	0.00%	10	1	Completed

Submitted by:	 MR. ANTONIO D. SALAZAR	Approved by:	 HON. ELVIRA U. BABALCON
Designation/Office:	Paranas PMC Chairperson		Municipal Mayor
Date:	March 25, 2026	Date:	March 25, 2026