

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)									
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS									
As of JUNE 2026									

Program/Project Title	Implementing Agency	Implementation Schedule		Sector	Fund Source	Funding Agency	Total Program/Project Cost (PHP)	Financial Status (in PHP exact figures)					Physical Accomplishment			Employment Generated		Remarks	
		Start Date (mm-dd-yyyy)	End Date (mm-dd-yyyy)					Appropriations	Allotment	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)	Target OWPA to date (%)	Actual OWPA to date (%)	Slippage	M		F
CONSTRUCTION OF BRGY.MANAING STEEL BRIDGE	Municipality of Pinabacdao , Samar	03/11/2026	7/9/2026	PUBLIC WORKS	MDF 2026	LGU PINABACDAO	2,989,602.44	3,000,000.00	3,000,000.00	2,989,602.44	0.00	0.00	0.00	85.00%	100.00%	(+) 15.00%	30	0	COMPLETED
CONSTRUCTION OF BRGY.CATIGAWAN FMR	Municipality of Pinabacdao , Samar	03/11/2026	6/9/2026	PUBLIC WORKS	MDF 2026	LGU PINABACDAO	1,992,556.41	2,000,000.00	2,000,000.00	1,992,556.41	0.00	0.00	0.00	88.00%	86.50%	(-) 1.50%	23	0	ONGOING
CONSTRUCTION OF BRGY.SAN ISIDRO FMR	Municipality of Pinabacdao , Samar	03/11/2026	6/9/2026	PUBLIC WORKS	MDF 2026	LGU PINABACDAO	1,991,927.91	2,000,000.00	2,000,000.00	1,991,927.91	0.00	0.00	0.00	90.00%	90.00%	0%	15	0	ONGOING
Submitted by:		VON JORDAN E. REFUERZO						Approved by:		HON.VIAN MERY D. MABAG									
Designation/Office:		LPMC CHAIRMAN								MUNICIPAL MAYOR									
Date:		June 20, 2026						Date:		June 20, 2026									