

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPME5)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS
As of September 2026 (Quarterly)

Program/Project Title	Implementing Agency	Implementation Schedule		Sector	Fund Source	Funding Agency	Total Program/Project Cost (PHP)	Financial Status (in PHP exact figures)						Physical Accomplishment			Employment Generated		Remarks
		Start Date (mm-dd-yyyy)	End Date (mm-dd-yyyy)					Appropriations	Allotment	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)	Target OWPA to date (%)	Actual OWPA to date (%)	Slippage	M	F	
CONSTRUCTION OF SCHOOL BUILDING	LGU	5/19/2026	10/20/2026	Social Services	Others	DILG	2,500,000.00	2,500,000.00	2,500,000.00	2,496,820.17	1,820,207.98	100%	73%	73%	73%	0.00%	10		ON-GOING
IMPROVEMENT OF LEVEL 2 WATER SUPPLY SYSTEM	LGU	5/19/2026	10/25/2026	Social Services	Others	DILG	2,500,000.00	2,500,000.00	2,500,000.00	2,497,780.03	970,409.88	100%	39%	39%	39%	0.00%	6		ON-GOING

Submitted by:				Approved by:			
Designation/Office:		GEORGE BINAS				HON. FELIX R. PANGANORON	
Date:		SANTA MARGARITA RMC Chairperson				Municipal Mayor	
		September 14, 2026				September 14, 2026	