


REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS
As of July 2026 (Quarterly)

Program/Project Title	Implementing Agency	Implementation Schedule		Sector	Fund Source	Funding Agency	Total Program/Project Cost (PHP)	Financial Status (in PHP exact figures)						Physical Accomplishment			Employment Generated		Remarks
		Start Date (mm-dd-yyyy)	End Date (mm-dd-yyyy)					Appropriations	Allotment	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)	Target OWPA to date (%)	Actual OWPA to date (%)	Slippage	M	F	
Const. of Multi Purpose Building	Municipality of Sto. Niño	26-Jun-26	27-Nov-26	Economic Services	Others	LGU	5,000,000.00	5,000,000.00	4,989,773.66	4,989,773.66	-	0	0.00	5.00%	5.00%	0.00%	20	5	on-going
Const. of Multi Purpose Building(Bgry. Takut) Phase 1	Municipality of Sto. Niño	18-Mar-26	24-Jun-26	Economic Services	Others	LGU	1,900,000.00	1,900,000.00	1,897,678.52	1,897,678.52	1,897,678.52	100	100.00	100.00%	100.00%	0.00%	12	2	completed
												0	0			0.00%			
												0	0			0.00%			

Submitted by:	 GLORIA P. SALVADOR	Approved by:	 HON. MARINELL A. APOLONIO
Designation/Office	LPMC Chairperson		Municipal Mayor
Date:	July 8, 2026	Date:	July 8, 2026