

**REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMS)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS
As of September 2026 (3rd Quarter)**

Program/Project Title	Implementing Agency	Implementation Schedule		Sector	Fund Source	Funding Agency	Total Program/Project Cost (PHP)	Financial Status (in PHP exact figures)						Physical Accomplishment			Employment Generated		Remarks
		Start Date (mm-dd-yyyy)	End Date (mm-dd-yyyy)					Appropriations	Allotment	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)	Target OWPA to date (%)	Actual OWPA to date (%)	Slippage	M	F	
Construction of Health Station	LGU Talalora	March 7, 2026	July 4, 2026	Economic Services	SBDP	LGSF	2,800,000.00	2,795,493.63	2,795,493.63	2,795,493.63	2,250,556.10	100	80.51	100.00%	98.22%	-1.78%	15	2	Substantially completed
			Revised: August 3, 2026																

Submitted by:	 CESAR ARVIN O. BUCATCAT	Approved by:	 HON. ROSABEL O. COSTELO
Designation/Office:	Talalora PMC Chairperson/MDRRMO		Municipal Mayor
Date:	September, 2026	Date:	September, 2026