


REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMS)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
As of March 2026 (Quarterly)

Program/Project Title	Location	IA	Fund Utilization (%)	Physical Accomplishment			Issue Details	Issue Typology	Issue Status	Source of Information	Actions Taken	Actions to be Taken	For Higher Level PMC Action (Y/N)	Requested Actions from the Higher Level PMC
				Target OWPA to date (%)	Actual OWPA to date (%)	Slippage								
Concreting / Rehabilitation / Improvement of Road 2026	Brgy. Sugod, Brgy. Awang, Brgy. Mancares, Brgy. Sta.Cruz, Brgy. Libucan Dacu, Brgy. Lahong, Brgy. Dapdap, Brgy. Oeste A, Brgy. Pajo, Brgy. Binalayan, Brgy. Talinga, Brgy. Poblacion B, Tarangnan-Balugo Road.	Municipality of Tarangnan	0.00	0.00%	0.00%	0.00%	N/A	Delays in Finalization of Program of Works	Current	Municipality of Tarangnan	1. Initial review of plans and cost estimates was conducted, and required revisions were identified. 2. Coordination meetings were held with concerned offices to address technical and budget-related concerns.	1. Ensure completeness and accuracy of technical documents (plans, estimates, specifications) prior to submission. 2. Conduct coordination meetings between the end-user, Engineering, Planning, and Budget Offices to resolve pending issues.	N	N/A
Provision of Solar Street Lights	Brgy. Bangon Gote, Poblacion A, Poblacion B, Poblacion C, Poblacion D, Poblacion E, Brgy. Imelda	Municipality of Tarangnan	0.00	0.00%	0.00%	0.00%	N/A	Delays in Finalization of Program of Works	Current	Municipality of Tarangnan	1. Initial review of plans and cost estimates was conducted, and required revisions were identified. 2. Coordination meetings were held with concerned offices to address technical and budget-related concerns.	1. Ensure completeness and accuracy of technical documents (plans, estimates, specifications) prior to submission. 2. Conduct coordination meetings between the end-user, Engineering, Planning, and Budget Offices to resolve pending issues.	N	N/A

Construction of Public Market (P4)	Brgy. Poblacion E	Municipality of Tarangnan	0.00	0.00%	0.00%	0.00%	N/A	Delays in Finalization of Program of Works	Current	Municipality of Tarangnan	1. Initial review of plans and cost estimates was conducted, and required revisions were identified. 2. Coordination meetings were held with concerned offices to address technical and budget-related concerns.	1. Ensure completeness and accuracy of technical documents (plans, estimates, specifications) prior to submission. 2. Conduct coordination meetings between the end-user, Engineering, Planning, and Budget Offices to resolve pending issues.	N	N/A
Establishment of Public Cemetery (P4)	Brgy. Poblacion D	Municipality of Tarangnan	0.00	0.00%	0.00%	0.00%	N/A	Delays in Finalization of Program of Works	Current	Municipality of Tarangnan	1. Initial review of plans and cost estimates was conducted, and required revisions were identified. 2. Coordination meetings were held with concerned offices to address technical and budget-related concerns.	1. Ensure completeness and accuracy of technical documents (plans, estimates, specifications) prior to submission. 2. Conduct coordination meetings between the end-user, Engineering, Planning, and Budget Offices to resolve pending issues.	N	N/A
Establishment of Public Park (P8)	Brgy. Poblacion B	Municipality of Tarangnan	0.00	0.00%	0.00%	0.00%	N/A	Delays in Finalization of Program of Works	Current	Municipality of Tarangnan	1. Initial review of plans and cost estimates was conducted, and required revisions were identified. 2. Coordination meetings were held with concerned offices to address technical and budget-related concerns.	1. Ensure completeness and accuracy of technical documents (plans, estimates, specifications) prior to submission. 2. Conduct coordination meetings between the end-user, Engineering, Planning, and Budget Offices to resolve pending issues.	N	N/A
Construction / Rehabilitation of Wharf / Breakwater	Brgy. Alcazar, Brgy. Baras	Municipality of Tarangnan	0.00	0.00%	0.00%	0.00%	N/A	Delays in Finalization of Program of Works	Current	Municipality of Tarangnan	1. Initial review of plans and cost estimates was conducted, and required revisions were identified. 2. Coordination meetings were held with concerned offices to address technical and budget-related concerns.	1. Ensure completeness and accuracy of technical documents (plans, estimates, specifications) prior to submission. 2. Conduct coordination meetings between the end-user, Engineering, Planning, and Budget Offices to resolve pending issues.	N	N/A

 ENGR. ARIANE D. TAN	 HON. MARNIEL R. TAN	Approved by:	 HON. DANILO V. TAN
PMC Chairperson	Tarangnan PMC Chairperson		Municipal Mayor
3/18/2026			3/18/2026