



REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMS)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS
As of March 9, 2026 (Quarterly)

Program/Project Title	Implementing Agency	Implementation Schedule		Sector	Fund Source	Funding Agency	Total Program/Project Cost (PHP)	Financial Status (in PHP exact figures)						Physical Accomplishment			Employment Generated		Remarks
		Start Date (mm-dd-yyyy)	End Date (mm-dd-yyyy)					Appropriations	Allotment	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)	Target OWPA to date (%)	Actual OWPA to date (%)	Slippage	M	F	
Installation of Integrated Solar Strret Light located at Brgy Miramar, Villareal, Samar	Municipality of Villareal	Jan 19, 2026	Apr 13, 2026	Economic Services	Local Development Fund	LGU VILLARE AL	2,000,000.00	2,000,000.00	2,000,000.00	-	-	100%	0.00%	50%	50%	0%	10	5	ON GOING
Construction of Drainage System located at Sitio Lusong, Brgy Canmucat, Villareal, Samar	Municipality of Villareal	Sept 8, 2025	Feb 3, 2026	Economic Services	Others	LGU VILLARE AL	1,000,000.00	1,000,000.00	1,000,000.00	699,075.32	699,075.32	100%	69.91%	100%	100%	0%	10	5	COMPLETED
Construction of Multi Purpose Hall located at Brgy Mahayag, Villareal, Samar	Municipality of Villareal	Dec 13, 2025	Apr 2, 2026	Economic Services	Local Development Fund	LGU VILLARE AL	1,500,000.00	1,500,000.00	1,500,000.00	1,495,100.10	1,495,100.10	100%	99.67%	100%	100%	0%	10	5	COMPLETED

Submitted by:	 MARLYN E. MATIAS	Approved by:	 HON. MARILOU R. LATORRE
Designation/Office:	LPMC Chairperson		Municipal Mayor
Date:	MARCH 9, 2026	Date:	MARCH 9, 2026