



REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMS)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS
As of September, 2026 (Quarterly)

Program/Project Title	Implementing Agency	Implementation Schedule		Sector	Fund Source	Funding Agency	Total Program/Project Cost (PHP)	Financial Status (in PHP exact figures)						Physical Accomplishment			Employment Generated		Remarks
		Start Date (mm-dd-yyyy)	End Date (mm-dd-yyyy)					Appropriations	Allotment	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)	Target OWPA to date (%)	Actual OWPA to date (%)	Slippage	M	F	
Construction of Civic Center Located at brgy. Villarosa, Villareal, Samar	Municipality of Villareal	7/10/2026	1/14/2027	Economic Services	Local Development Fund	LGU VILLAREAL	4,398,931.65	4,398,931.65	4,398,931.65	-	-	100%	0.00%	35%	35%	0%	15	5	ON GOING
Construction of Multipurpose Hall Located at brgy. Pacao, Villareal, Samar	Municipality of Villareal	7/3/2026	9/15/2026	Economic Services	Local Development Fund	LGU VILLAREAL	2,000,000.00	2,000,000.00	2,000,000.00	-	-	100%	0.00%	100%	100%	0%	10	5	COMPLETED

Submitted by:	 MARLYN MATIAS	Approved by:	 HON. MARILOU R. LATORRE
Designation/Office:	LPMC Chairperson		Municipal Mayor
Date:	21-Sep-26	Date:	21-Sep-26