



Republic of the Philippines
 Province of Samar
MUNICIPALITY OF ZUMARRAGA
 Zumarraga, Samar
 -oOo-

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMS)
PROJECT INSPECTION REPORT
As of September 2026

Program/Project Title	Total Program/ Project Cost (PHP)	Location	IA	Date of Project Inspection	Details on Site(s) Inspected	Findings	Issues	Actions Taken	Actions to be Taken
Repair/Rehabilitation of RHU Building Phase 2	398,818.26	Brgy. Buntay, Zumarraga, Samar	Municipality of Zumarraga	SEPTEMBER 11, 2026	Date Started: July 20, 2026 Target Completion: August 20, 2026 Cost: 398,818.26 Physical Status: 100% Financial Status: 100%	The workers are efficient in constructing the project as it resulted to completed the project ahead of the expected completion. The project is inline with the proposed plan.	No issue arised during the inspection.	The PMC commends the worker for performing beyond schedule.	The PMC comends the final output. Further monitoring of the project will be conducted as post-project monitoring.
Construction of Child Development Center at Brgy. Sugod	2,997,464.38	Brgy. Sugod, Zumarraga, Samar	Municipality of Zumarraga	SEPTEMBER 11, 2026	Date Started: May 7, 2026 Target Completion: September 4, 2026 Cost: 2,997,464.38 Physical Status: 100% Financial Status: 100%	The workers are efficient in constructing the project as it resulted to completed the project ahead of the expected completion. The project is inline with the proposed plan.	No issue arised during the inspection.	The PMC notice the quality of output of the project and commend the worker.	The PMC will conduct additional monitoring activity to assess the outcome of the project to the end users.
Construction of Child Development Center at Brgy. Botaera	2,997,464.38	Brgy. Botaera, Zumarraga, Samar	Municipality of Zumarraga	SEPTEMBER 11, 2026	Date Started: May 7, 2026 Target Completion: September 4, 2026 Cost: 2,997,464.38 Physical Status: 100% Financial Status: 100%	The workers are efficient in constructing the project as it resulted to completed the project ahead of the expected completion. The project is inline with the proposed plan.	No issue arised during the inspection.	The PMC notice the quality of output of the project and commend the worker.	The PMC will conduct additional monitoring activity to assess the outcome of the project to the end users.
Supply, Delivery and Installation of Street LED Lights at 20 Barangays	24,994,357.46	Brgys: Pangdan, Maputi, Camayse, Boblaran, Macalunod, Mualbual, Poro, Lumalantang, Marapilit, Magaa, Talib, Tubigan, Sugod, Ibarra, Artech, Alegria, Bioso, Tinaoga, San Isidro, Botaera, Zumarraga, Samar	Municipality of Zumarraga	SEPTEMBER 11, 2026	Date Started: June 10, 2026 Target Completion: August 24, 2026 Cost: 24,994,357.46 Physical Status: 100% Financial Status: 100%	The workers are efficient in constructing the project as it resulted to completed the project ahead of the expected completion. The project is inline with the proposed plan.	No issue arised during the inspection.	The PMC commends the worker for producing quality outputs. Overall, the worker remains committed to delivering satisfactory work.	The PMC will conduct additional monitoring activity to assess the outcome of the project to the end users.

Submitted by:	HON. ROSALITO R. CASTILLO	Approved by:	HON. ROSALITO R. CASTILLO
Designation/Office:	Zumarraga PMC Chairperson		Municipal Mayor
Date:	September 21, 2026	Date:	September 21, 2026