

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMS)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS
3rd Quarter of 2026

Program/Project Title	Implementing Agency	Implementation Schedule		Sector	Fund Source	Funding Agency	Total Program/Project Cost (PHP)	Financial Status in PHP exact figures						Physical Accomplishment			Employment Generated		Remarks
		Start Date (mm-dd-yyyy)	End Date (mm-dd-yyyy)					Appropriations	Allotment	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)	Target C/WPA to date (%)	Actual OWP# to date (%)	Slippage	M	F	
Installation of Solar Street Lights along the National Highways of Barangay Cogon, Canbiban, San Vicente, Lawing and Mahalo	Mayor's Office	08-Jul-26	07-Aug-26	General Public Services	Others	LGU	1,998,000.00	1,998,000.00	1,998,000.00	0	0	0	0	100%	100%	0	4	12 NONE	
Submitted by:																			
Designation/Office:	NORRIEL M. TABASA MPDO-Designate								ALFREDON LUNA JR Municipal Mayor										
Date:	09-15-26								09-15-26										