


REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMS)
PROJECT INSPECTION REPORT
As of September 2026 (Q3)

Program/Project Title	Total Program/Project Cost (PHP)	Location	IA	Date of Project Inspection	Details on Site(s) Inspected	Findings	Issues	Actions Taken	Actions to be Taken
1. Construction of Labrador Day Care Center	1,000,000.00	Brgy. Labrador, Hinunangan, Southern Leyte	LGU-Hinunangan	September 16, 2026	Date Started: May 14, 2026 Completion Date: August 11, 2026 Cost: 1,000,000.00 Physical Status: 98%	On-going	There is no project billboard installed at the project site.	LPMC advised Engr. Armando Notarte to remind the contractor to provide the project billboard asap.	
2. Construction of Two (2) Storey Multipurpose Building at Barangay Badiangon	1,000,000.00	Brgy. Badiangon, Hinunangan, Southern Leyte	LGU-Hinunangan	September 16, 2026	Date Started: May 14, 2026 Completion Date: August 11, 2026 Cost: 1,000,000.00 Physical Status: 67.40%	On-going with suspension	There is no project billboard installed at the project site.	LPMC advised Engr. Armando Notarte to remind the contractor to provide the project billboard asap.	
3. Construction of Two (2) Storey Multipurpose Building at Barangay Tawog	1,000,000.00	Brgy. Tawog, Hinunangan, Southern Leyte	LGU-Hinunangan	September 16, 2026	Date Started: May 14, 2026 Completion Date: August 11, 2026 Cost: 1,000,000.00 Physical Status: 15%	On-going with Time Extension	There is no project billboard installed at the project site.	LPMC advised Engr. Armando Notarte to remind the contractor to provide the project billboard asap.	

Submitted by:	 HON. RHETT T. BINGHOY	Approved by:	 ENGR. YMAR JOSEPH T. TOCMO
Designation/Office:	PMC Chairperson		LCS
Date:	September 16, 2026	Date:	September 16, 2026