

LOCAL PROJECT MONITORING AND EVALUATION SYSTEM (LPMES)
3rd Quarter CY 2026

PMC: LGU- HINUNDAYAN, SOUTHERN LEYTE

(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)		(14)
(a) Name of Project and its Components (b) Funding Source (c) Project Schedule	FINANCIAL STATUS (IN PHP M)										Employment Generated		Remarks	
	Output Indicators	Allocation	Releases	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)	Target to Date	Actual Accomplishment to Date	Slippage	Performance	(X)		(Y)
		As of Reporting Period	Releases	As of Reporting Period	As of Reporting Period							(X)		(Y)
1. Installation of Solar Street Lights_ Sagbok	solar street lights installed	85,000.00	funds released to barangay			20%		100%	100%					Completed
2. Concreting of Access Road_ Bugho	access road concreted	485,000.00	funds released to barangay			20%		100%	100%					Completed
3. Continuing Reblocking of Municipal Streets_ District I & II	municipal streets concreted/	2,000,000.00				20%								Recommendations were addressed
4. Construction of Municipal Warehouse/ multi-purpose storage building	warehouse/ multi-purpose building	5,165,000.00				20%	-	-						project kick-off
5. Continuing Construction of Municipal Commercial Town Center	town center constructed	2,000,000.00				20%	-	-						project kick-off
6. Construction of Concrete Pathway	pathway concreted	910,000.00				20%		100%	100%					Completed
7. Rehabilitation/ Improvement of Brgy. Ambao-Brgy Amaga Farm to Market Road	FMR rehabilitated/ improved	53,840,257.78	PLGU			PRDP		86.15%	91.93%	1,439,175.91				
8. Construction of concrete canal lining and structure	concrete canal lining constructed	250,000.00	funds released to barangay			20%		100%	100%					completed

Prepared by:

EnP. MA. BELLA J. GILBUENA
MPDC/LPMC Secretariat

Reviewed by:

JOSEPH U. TAUZON
LPMC Chairman

Noted by:

EVELYN T. LEE, CPA
Municipal Mayor

Note: This form was enhanced based on the existing RPMES form and Annual ODA Portfolio Review form. Adopted in 2015.