

LOCAL PROJECT MONITORING AND EVALUATION SYSTEM (LPMES) PROJECT INSPECTION REPORT
Municipality of Hinundayan, Southern Leyte
3rd Quarter CY 2026

LPMC: LGU - HINUNDAYAN, SO. LEYTE

Name of Project (Total Project Cost)	Location	Implementing Agency	Date of Project Inspection	Major Findings	Issues	Action Taken / Recommendation
1. Installation of Solar Street Lights_Sagbok (85,000)	Sagbok, Hinundayan	BLGU-Sagbok	August 06, 2026	Completed	None	None
2. Concreting of Access Road_Bugho (485,000)	Bugho, Hinundayan	BLGU-Bugho	August 06, 2026	Completed	None	None
3. Continuing Reblocking of Municipal Streets _ District I & II (2,000,000)	District I & II, Hinundayan	LGU-Hinundayan	August 12, 2026	cracks observed, concrete patching over existing pavement, hollow sounding concrete	poor quality	remarks addressed
4. Construction of Municipal Warehouse/ multi-purpose storage building (5,165,000)	District I, Hinundayan	LGU-Hinundayan	August 20, 2026	project already started before kick-off	lack coordination, prescribed dates not followed	Resolution passed
5. Continuing Construction of Municipal Commercial Town Center (2,000,000)	District II, Hinundayan	LGU-Hinundayan	August 20, 2026	-	None	None
6. Construction of Concrete Pathway (910,000)	Biasong, Hinundayan	BLGU-Biasong	August 27, 2026	Completed	None	None
7. Rehabilitation/ Improvement of Brgy. Ambao-Brgy Amaga Farm to Market Road (53,840,257.78)	Ambao-Amaga, Hinundayan	PLGU-Southern Leyte	September 17, 2026	unfinished road shoulders and canals and pavement sections required to be removed and replaced	delayed completion	dialogue was conducted with the contractor regarding identified deficiencies
8. Construction of concrete canal lining and structure (250,000)	District III, Hinundayan	BLGU-District III	September 24, 2026	Completed	None	None

Prepared by:

EnP. MA. BELLA J. GILBUENA
MPDC/LPMC Secretariat

Reviewed by:

JOSEPH U. TIAUZON
LPMC Chairman

Noted by:

EVELYN T. LEE, CPA
Municipal Mayor

Note. This is a new form based on the existing RPMEs forms. Adopted in 2015.