

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS INCLUDING PROJECT RESULTS (BY AREA, SECTOR, AGENCY)
 As of Month Year April 6, 2026

PNC:CAN-AVID EASTERN SAMAR

(1) (a) Name of Project & Its Components (b) Funding Source (c) Project Schedule		(2) Output Indicators	(4) FINANCIAL STATUS (IN PHP M)				(6) Disbursements As of Reporting Period	(7) Funding Support (%)	(8) Fund Utilization (%)	(9) Target to Date	(10) Actual Accomplishment to Date	(11) Slippage	(12) Performance	(13)		(14)	(15) Remarks
			(3) Allocation As of Reporting Period	(3) Releases As of Reporting Period	(3) Obligations As of Reporting Period	(3) Employment Generated (M)								(3) Employment Generated (F)			
1	a. Installation of Motorized Pumpboat for can-avid water Distict	Salvacion	113,235.00	113,235.00	113,235.00	113,235.00	100.00%	100.00%	100.00%	100.00%	-	All works are in accordance with the Approved POW and in Good Workmanship	5	0	completed		
	b. MOOE																
	c. Jan.5,2026 - Jan.4,2026																
2	a. Rehabilitation of Portion roofing & Ceiling of BAC and MCR office	Mun.Bldg.Brgy 4	101,676.75	101,676.75	101,676.75	101,676.75	100.00%	100.00%	100.00%	100.00%	-	All works are in accordance with the Approved POW and in Good Workmanship	10	0	completed		
	b. MOOE																
	c. Dec.19,2025 - Jan.15,2026																
3	a. Enhancement & Beautification of Can-avid G Park	Brgy.7,Can-avid	750,000.00	750,000.00	750,000.00	750,000.00	100.00%	100.00%	100.00%	100.00%	-	All works are in accordance with the Approved POW and in Good Workmanship	10	0	completed		
	b. MOOE																
	c. Feb.24,2026 - March 20,2026																
4	a. Upgrading and Improvement of Drainage including Concreting of Road Shoulder CNHS, Brgy. 04	CNHS brgy 4,Can-avid	2,483,230.29	372,484.54	372,484.54	372,484.54	100.00%	100.00%	30.00%	30.00%	-	All works are in accordance with the Approved POW and in Good Workmanship	12	0	completed		
	b. VDRRM 2025																
	c. Mar. 19,2026 - May 20,2026																
5	a. Construction of Drainage Canal	Camantang	1,103,626.17	1,103,626.17	1,103,626.17	1,103,626.17	100.00%	100.00%	100.00%	100.00%	-	All works are in accordance with the Approved POW and in Good Workmanship	12	0	completed		
	b. VDRRM 2025																
	c. January 22,2026 - April 7,2026																
6	a. Can-avid Level III waterworks System(Design & Build Scheme)	Brgy.Salvacion,Can-ilay,Baruk, Caghalong,Mabuhay,Malogo & 10 Poblacion Brgys.	219,871,738.11	219,871,738.11	219,871,738.11	219,871,738.11	100.00%	99.56%	99.56%	99.56%	-	All works are in accordance with the Approved POW and in Good Workmanship	15	0	completed		
	b. loan from landbank																
	c. Feb.8, 2021 - Aug 28, 2023																

Submitted by: **ENGR. ANGEL C. BALIBAG**
 Designation/ Office: **MPDC/MPDO**
 Date: **6-Apr-26**

Noted by: 
HON. ALICIA L. TEVES
 Municipal Mayor

Note: This is a new form based on the existing RPMLS forms Adopted in 2015.