

LOCAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS
As of March, 2026 (1st Quarter)

Program/Project Title	Implementing Agency	Implementation Schedule		Sector	Fund Source	Funding Agency	Total Program/Project Cost (PIIP)	Financial Status (in PIIP exact figures)						Physical Accomplishment			Employment Generated		Remarks
		Start Date (mm-dd-yyyy)	End Date (mm-dd-yyyy)					Appropriations	Allotment	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)	Target OWP/PA to date (%)	Actual OWP/PA to date (%)	Slippage	M	F	
Additional water source system at Sitio Kauswagan, Brgy. Himay-angan, Liloan So. Leyte (Water Drilling System)	LGU-Liloan	January 28, 2026	February 26, 2026	General Public Services	NTA	LGU Liloan	853,336.27	853,336.27	0	0	0	0	0	100.00%	100%	0%	11	0	completed- billing on process
Fabrication and Installation of Road Signs	LGU-Liloan	June 5, 2026	June 29, 2026	General Public Services	NTA	LGU Liloan	288,944.30	288,944.30	0	0	0	0	0	100.00%	100.00%	0%	11	0	completed- billing on process

Prepared by:

ANEDEN M. RETRACORTA
LDRMO-I, LPMC Secretariat

Reviewed by:

HERMENIA C. CERDEÑA
MPDC/ LPMC Head Secretariat

Approved by:

MARCEL B. UYOC JR.
LNB Pres. / LPMC Chairman

Noted by:

JONNA C. ADAN
Local Chief Executive