


OFFICE OF THE MUNICIPAL
QUARTERLY REPORT ON GOVERNMENT PROJECTS / PROGRAMS / ACTIVITIES
First Quarter 2026
January to March 2026

INFRA NO.	PROJECT NAME	CONTRACTOR	LOCATION OF PROJECT	SOURCE OF FUND	BID AMOUNT	NTP	Project Duration (CD)	TARGET COMPLETION DATE	REVISED COMPLETION DATE	Liquidated Damages	% OF COMPLETION	COST BASED ON % OF COMPLETION	REMARKS
2024-11	Construction of Multi-Purpose Hall (Phase 5)	DAV-LEY Construction Services Inc.	San Vicente (Pop.)	20% DEVELOPMENT FUND	13,995,000.00	26-Jul-24	230.00	13-Mar-25			100.00%	13,995,000.00	Completed as of January 27, 2026
2025-01	Construction of Multi-Purpose Hall (Phase 6)	RAB Builders and Supply	San Vicente (Pop.)		11,995,857.45	20-Feb-25	320.00	06-Jan-26			80.28%	9,631,313.37	As of March 12, 2026
2025-03	Construction of Staging Areas for ICS	APTJ Construction Services	San Vicente (Pop.)		2,497,732.42	24-Mar-25	153.00	24-Aug-25	19-Oct-25		92.90%	2,320,393.42	As of February 16, 2026
2025-05	Improvement of Municipal Public Plaza (Phase 2)	APTJ Construction Services	San Vicente (Pop.)		7,498,000.00	19-Mar-25	270.00	14-Dec-25	23-Mar-26		100.00%	7,498,000.00	Completed as of January 30, 2026
2025-09	Fabrication of Pantry and Kitchen Cabinet	APTJ Construction Services	San Vicente (Pop.)	20% DEVELOPMENT FUND	679,000.00	21-Nov-25	93.00	22-Feb-26	01-Mar-26		100.00%	679,000.00	Completed as of February 28, 2026
2025-10	Road Rehabilitation Project	ERICI Construction Services	San Vicente Upper		671,518.77	17-Dec-25	62.00	17-Feb-26			100.00%	671,518.77	Completed as of February 28, 2026
2025-11	Improvement of Municipal Planning and Development Office at Multi-Purpose Hall	Juncynth Construction and General Services	San Vicente (Pop.)		1,498,961.15	23-Dec-25	210.00	21-Jul-26			50.00%	749,480.58	As of March 12, 2026


Prepared by:


ENGR. LENETH JEAN G. TIUA
Engineer II

Checked by:


ENGR. SARAH P. DAMOG
Municipal Engineer

Approved by:


ATTY. JEROME A. CURTINA
Municipal Mayor