

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
As of June, 2026

Program/Project Title	Location	IA	Fund Utilization (%)	Physical Accomplishment			Issue Details	Issue Typology	Issue Status	Source of Information	Actions Taken	Actions to be Taken	For NPMC Action (Y/N)	Requested Actions from the NPMC
				Target OWPA to date (%)	Actual OWPA to date (%)	Slippage								
Design & Build for the Construction of Municipal Hall Building cum Evacuation Center	Brgy. Himatagon, Saint Bernard, Southern Leyte	Municipality of Saint Bernard, Southern Leyte	90%	100.00%	95.34%	-4.66%	• Project is delayed.	Performance of Contractors/Consultants	Current	Municipal Engineering Office (MEO)	Subjected for liquidated damages.	fast track the pacing of implementation	None	None
Rehabilitaion / Improvement of level III water System Phase II	Brgy. Catmon, Saint Bernard, Southern Leyte	Municipality of Saint Bernard, Southern Leyte	0%	98.45%	100.00%	1.55%	• Project completed.	Force Majeure	Resolved	Municipal Engineering Office (MEO)	*Issued temporary work suspension. *Issued work resumption. *Project duration extended.	fast track the pacing of implementation	None	None
Construction/ Improvement of School Building (Phase III)	Brgy. Tambis 2, Saint bernard, Southern Leyte	Municipality of Saint Bernard, Southern Leyte	0%	31.23%	59.62%	28.39%	• Project ongoing.							
Prepared by: ENGR. CECILITO S. BULAGSAC	Submitted by: DANITO A. BACUS	Approved by: JOCELYN L. BUNGARAS												
Designation/Office: MPDC-Designate	Designation/Office: Acting LPMC Chairperson	Designation/Office: Municipal Mayor												
Date:	Date:	Date:												